


California High Speed	d Train Project			CHSPR-Proposed Construction	15-Jan-13 09:4
Activity ID	Activity Name	Original Start	Finish	2013 2014	2015 2016 2017 2018
		Duration		JJASOND JFMAMJJASOND JFMA	MJJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJ,
Construct	ion Package 1A (Hybrid)	872 27-Feb-14	30-Jun-17		
Sta 2065	+00 to 2089+50 - AT Grade 2,450 LF	24 25-Mar-16	27-Apr-16		
1A.1030	Earthwork - At-Grade Track Section Sta 2065+00 to 2089+50 (2,450 LF	20 25-Mar-16	21-Apr-16		Earthwork - At-Grade Track Section Sta 2065+00 to 2089+50 (2,450 LF):(
1A.6220	Place Cement Treated Soil - At-Grade Track Section Sta 2065+00 to 20	4 22-Apr-16	27-Apr-16		Place Cement Treated Soil - At-Grade Track Section Sta 2065+00 to 2089
	+50 to 2109+00 - Raised Fill 1,950 LF	43 28-Jan-16	29-Mar-16		
1A.1045	Earthwork - Retained Fill Track Sta 2089+50 to 2109+00 (1,950 LF) (N	40 28-Jan-16	24-Mar-16	<u> </u>	Earthwork - Retained Fill Track Sta 2089+50 to 2109+00 (1,950 LF) (No. of
1A.1045 1A.6230	Place Cement Treated Soil - Retained Fill Track Sta 2089+50 to 2109+0	3 25-Mar-16	29-Mar-16	-	Place Cement Treated Soil - Retained Fill Track Sta 2089+50 to 2109+00 (1,950 LF) (No. 0)
		744 21-Apr-14	29-Mai-16 23-Feb-17		i Flace Cerrent freated 50ii - Retained Fiii frack 5ta 2009+50 to 2109+00 (1
	+00 to 2135+50 - Viaduct #501 2,650 LF				
1A.0140	Install & Cure 12' & 6' Dia Test Plles Viaduct #501	15 21-Apr-14	09-May-14	Install & Cure 12"& 6' Dia Test F	
1A.0145	Compression Testing - 12' & 6' Dia Test Plles Viaduct #501	5 12-May-14	16-May-14	II Compression Testing + 12' & 6'	
1A.0150	Load Testing - 12' & 6' Dia Test Plles Viaduct #501	5 19-May-14	23-May-14	Load Testing - 12' & 6' Dia Tes	
1A.0155	Load Test Evaluation - 12' & 6' Dia Test Plles Viaduct #501	10 27-May-14	09-Jun-14	□ Load Test Evaluation - 12' &	
1A.1360	Install 12' Dia CIDH Caissons Bents 1-11 Viaduct #501	45 10-Jun-14	12-Aug-14	Install 12' Dia CIDH Ca	issons Bents 1-11 Viaduct #501
1A.1010	Construct Viaduct #501- Sta 2109+00 to 2135+50 (2,650 LF) (Fresno F	643 10-Jun-14	23-Dec-16		Construct Viaduct #501 - Sta 2109+00 to 2135+50 (
1A.1380	Construct Access to River Bents 13-15 Viaduct #501	3 16-Jun-14	18-Jun-14	I Construct Access to River Be	ents 13-15 Viaduct #501
1A.1390	Install 14 ea 6'-0" Piles River Bents 13-15 Viaduct #501	28 19-Jun-14	29-Jul-14	Install 14 ea 6'-0" Piles i	River Bents 13-15 Viaduct #501
1A.1060	Construct North Abutment Approach Viaduct #501	40 24-Jun-14	19-Aug-14	Construct North Abutin	nent Approach Viaduct:#501:
1A.1400	F/R/P Pilecaps River Bents 13-15 Viaduct #501	30 03-Jul-14	14-Aug-14	F/R/P Pileçaps River B	ents 13-15 Viaduct #501
1A.1370	Install 12' Dia CIDH Caissons Bents 16-24 Viaduct #501	40 13-Aug-14	08-Oct-14	Install 12' Dia CID	0H Caissons Bents 16-24 Viaduct #501
1A.1430	F/R/P 10' Dia Columns Bents 2-12 Viaduct #501	45 13-Aug-14	15-Oct-14	F/R/P 10' Dia Co	lumns Bents 2-12 Viaduct #501
1A.1410	F/R/P Columns River Bents 13-15 Viaduct #501	30 15-Aug-14	26-Sep-14	F/R/P Columns Riv	ver Bents 13-15 Viaduct #501
1A.5200	F/R/P North Approach Viaduct #501	30 20-Aug-14	01-Oct-14	F/R/P North Appr	oach:Viaduct #501
1A.1065	Construct South Abutment Approach Viaduct #501	40 20-Aug-14	15-Oct-14	Construct South	Abutment Approach Viaduct:#501
1A.1435	F/R/P Bentcaps Bents 2-12 Viaduct #501	45 04-Sep-14	05-Nov-14	F/R/P/Bentcaps	s Bents 2-12 Viaduct #501
1A.5300	Construct Pier Tables Bents 13-16 Viaduct #501	40 29-Sep-14	21-Nov-14	=1: : : : : : : : : : : : : : : : : : :	r Tables Bents 13-16 Maduct #501
1A.1375	Move Equipment to Fresno Viaduct	5 09-Oct-14	15-Oct-14	□ Move Equipment	to Fresno Viaduct
1A.5310	Set Travelers Bent 14 Viaduct #501	10 13-Oct-14	24-Oct-14	Set Travelers B	
1A.1440	F/R/P 10' Dia Columns Bents 16-23 Viaduct #501	20 16-Oct-14	12-Nov-14	F/R/P 10' Dia	Columns Bents 16-23 Viaduct #501
1A.5210	F/R/P South Approach Viaduct #501	30 16-Oct-14	26-Nov-14	<b>—</b>	Approach Viaduct #501
1A.5320	F/R/P CIP Balanced Cantilever Bridge Segments Bent 14 Viaduct #501	50 27-Oct-14	08-Jan-15		P Batanced Cantilever Bridge Segments Bent 14 Viaduct #501
1A.1425	F/R/P Bentcaps Bents 16-23 Viaduct #501	45 06-Nov-14	13-Jan-15		entcaps Bents 16-23 Viaduct #501
1A.5330	Move Travelers to Bent 15 Viaduct #501	6 09-Jan-15	16-Jan-15	-1: : : : : : : : : : : : : : : : : : :	avelers to Bent 15 Viaduct #501
1A.5340	Set Travelers Bent 15 Viaduct #501	10 20-Jan-15	02-Feb-15		avelers Bent 15 Viaduct #501
1A.5350	F/R/P CIP Balanced Cantilever Bridge Segments Bent 15 Viaduct #501	50 27-Jan-15	07-Apr-15	<del>-</del>	F/R/P CIP Balanced Cantilever Bridge Segments Bent 15 Viaduct #501
1A.5360	0 0	-			F/R/P CIP Balanced Cantilever Bridge Segments Bents; 14-15 Viaduct #501
	F/R/P CIP Balanced Cantilever Bridge Closure Bents 14-15 Viaduct #50	5 08-Apr-15	14-Apr-15		
1A.5390	F/R/P CIP Balanced Cantilever Bridge Segments Bent 16 Viaduct #501	30 15-Apr-15	27-May-15	- : : : : : : : : : : : : : : : : : : :	F/R/P CIP Balanced Cantilever Bridge Segments Bent 16 Viaduct #501
1A.5400	F/R/P CIP Balanced Cantilever Bridge Closure Bents 15-16 Viaduct #50	5 28-May-15	03-Jun-15	-	F/R/P/CIP Balanced Cantilever Bridge Closure Bents 15-16 Vaduct #501
1A.5430	F/R/P CIP Balanced Cantilever Bridge Segments Bent 13 Viaduct #501	30 04-Jun-15	16-Jul-15	- : : : : : : : : : : : : : : : : : : :	F/R/P CIP Balanced Cantilever Bridge Segments Bent 13 Viaduct #501
1A.5440	F/R/P CIP Balanced Cantilever Bridge Closure Bents 13-14 Viaduct #5(	5 17-Jul-15	23-Jul-15	-	F/R/P CIP Balanced Cantilever Bridge Closure Bents 13-14 Viaduct #501
1A.1450	S/F/R/P/S CIP-PT Girders Spans 1- 12 Viaduct #501	220 24-Jul-15	06-Jun-16		S/F/R/P/S CIP-PT Girders Spans 1- 12 Viaduct #501
1A.1460	S/F/R/P/S CIP-PT Girders - Bent 16 to Abut 24 Viaduct #501	140 07-Jun-16	23-Dec-16	_	S/F/R/P/S CIP-PT Girders - Bent 16 to Abut 24 Via
1A.6450	Construction Punchlist & Cleanup - Viaduct #501	40 27-Dec-16 33 14-Dec-15	23-Feb-17 01-Feb-16		Construction Punchlist & Cleanup - Viaduct #
Sta 2135-	+50 to 2154+50 - Raised Fill 1,900 LF	33 14-Dec-15	01-Feb-16		<u></u>
Remainin	ng Level of Effort			California HSR Authority	Tutor Perini Zachry Parsons
Remainin	ng Work		Hia	nSpeed Train Project HSR 11-16	
Critical R	emaining Work		ilig	Topoca Train Froject Hort 11-10	
◆ Milestone				Proposal Schedule	
1		i		-	© Oracle Corporation

rnia High Speed	l Train Project				HSPR-Proposed Construction	15-Jan-13 09
y ID	Activity Name	Original		Finish	2013 2014 2015 2016	2017 2018
		Duration				MAMJJASONDJFMAMJ
1A.1050	Earthwork - Retained Fill Track Sta 2135+50 to 2154+50 (1,900 LF) (S	30	14-Dec-15	27-Jan-16	Earthwork - Retained Fill Track Str	a 2135+50 to 2154+50 (1,900 LF) (So. of Fres
1A.6240	Place Cement Treated Soil - Retained Fill Track Sta 2135+50 to 2154+	3	28-Jan-16	01-Feb-16		ained Fill Track Sta 2135+50 to 2154+50 (1,900
Sta 2154+	-50 to 2293+65 - At Grade 13,915 LF	71	30-Sep-15	12-Jan-16		
1A.1070	Earthwork - At-Grade Track Sta 2154+50 to 2293+65 (13,915 LF)	51	30-Sep-15	11-Dec-15	Earthwork - At-Grade Track Sta 2154+	-50 to 2293+65 (13,915 LF)
1A.6250	Place Cement Treated Soil - At-Grade Track Sta 2154+50 to 2293+65	20	14-Dec-15	12-Jan-16	Place Cement Treated Soil - At-Gr	ade Track Sta 2154+50 to 2293+65 (13,915 LI
Sta 2169+	-50 - Avenue 15-1/2 O/C	648	03-Oct-14	28-Apr-17		
1A.3405	Construct Temporary Detour - Avenue 15-1/2 O/C	5	03-Oct-14	09-Oct-14	1 Construct Temporary Detour - Avenue 15-1/2 O/C	
1A.3410	Install CIDH Piles - Abuts 1 & 6 Avenue 15-1/2 O/C	5	10-Oct-14	16-Oct-14	I Install CIDH Piles - Abuts 1 & 6 Avenue 15-1/2 Q/C	/
1A.3430	F/R/P Pile Extension Columns - Abuts 1 & 6 Avenue 15-1/2 O/C	15	28-Oct-16	17-Nov-16		Pile Extension Columns - Abuts 1 & 6 Avenue
1A.3420	Install 8 ea 7'-0" Dia CIDH Piles - Bents 2-5 Avenue 15-1/2 O/C	16	28-Oct-16	18-Nov-16	□ Install (	8 ea 7-0" Dia CIDH Piles - Bents 2-5 Avenue
1A.2900	Construct Avenue 15-1/2 O/C	125	28-Oct-16	28-Apr-17		Construct Avenue 15-1/2 O/C
1A.3415	Place Approach Embankment/Construct MSE Wall - Avenue 15-1/2 O/C	-	18-Nov-16	09-Feb-17		Place Approach Embankment/Construct MSE
1A.3450	F/R/P 5'-6" Columns - Bents 2-5 Avenue 15-1/2 O/C	16	21-Nov-16	14-Dec-16		P 5-6 Columns - Bents 2-5 Avenue 15-1/2 C
1A.3650	F/R/P Bentcaps - Bents 2-5 Avenue 15-1/2 O/C	30	15-Dec-16	30-Jan-17		F/R/P Bentcaps - Bents 2-5 Avenue 15-1/2 C
1A.3440	F/R/P Abuts 1 & 6 Avenue 15-1/2 O/C		10-Feb-17	10-Mar-17		F/R/P Abuts 1 & 6 Avenue 15-1/2 O/C
1A.3500	Erect Precast Concrete Girders Avenue 15-1/2 O/C		13-Mar-17	17-Mar-17		■ Erect Precast Concrete Girders Avenue 1
1A.3445	Backfill Abuts 1 & 6 Avenue 15-1/2 O/C		13-Mar-17	17-Mar-17		Backfill Abuts 1 & 6 Avenue 15-1/2 Q/C
1A.3470	F/R/P Bridge Deck Avenue 15-1/2 O/C		20-Mar-17	14-Apr-17		F/R/P Bridge Deck Avenue 15-1/2 O/C
1A.3490	F/R/P Approach Slabs Avenue 15-1/2 O/C		17-Apr-17	21-Apr-17		F/R/P Approach Slabs Avenue 15-1/2
1A.3480	F/R/P Barriers, Walkways & Slope Paving Avenue 15-1/2 O/C	-	17-Apr-17	28-Apr-17		F/R/P Barriers, Walkways & Slope P
	-25 - Avenue 15 O/C		15-Dec-14	12-Apr-17		
1A.3510	Construct Temporary Detour - Avenue 15 O/C		15-Dec-14	19-Dec-14	Construct Temporary Detour - Avenue 15 O/C	
1A.3510	Install CIDH Piles - Abuts 1 & 4 Avenue 15 O/C		22-Dec-14	29-Dec-14	I Install CIDH Piles - Abuts 1 & 4 Avenue 15 O/C	
1A.3540	Install 4 ea 7'-0" Dia CIDH Piles - Bents 2 & 3 Avenue 15 O/C		30-Dec-14	09-Jan-15	□ Install 4 ea 7'-0" Dia CIDH Piles - Bents 2 & 3 Averiue 15 0/C	
1A.3540	F/R/P 5'-6" Columns - Bents 2-3 Avenue 15 O/C		28-Oct-16	14-Nov-16		5-6 Columns - Bents 2-3 Avenue 15 O/C
1A.3570	F/R/P Pile Extension Columns - Abuts 1 & 4 Avenue 15 O/C		28-Oct-16	17-Nov-16		Pile Extension Columns - Abuts 1 & 4 Avenue 1
1A.3570	Construct Avenue 15 O/C		28-Oct-16	12-Apr-17		Construct Avenue 15 O/C
1A.3660	F/R/P Bentcaps - Bents 2-3 Avenue 15 O/C		15-Nov-16	14-Dec-16		P Bentcaps - Bents 2-3 Avenue 15 O/C
1A.3530	Place Approach Embankment/Construct MSE Wall - Avenue 15 O/C		18-Nov-16	11-Jan-17		lace Approach Embankment/Construct MSE W
1A.3580	F/R/P Abuts 1 & 4 Avenue 15 O/C		12-Jan-17	16-Feb-17		F/R/P Abuts 1 & 4 Avenue 15 O/C
1A.3610	Erect Precast Concrete Girders Avenue 15 O/C			22-Feb-17		
	Backfill Abuts 1 & 4 Avenue 15 O/C		17-Feb-17	24-Feb-17		Erect Precast Concrete Girders Avenue 15 C Backfill, Abuts 1, & 4 Avenue 15 O/C
1A.3600			17-Feb-17			
1A.3620 1A.3630	F/R/P Bridge Deck Avenue 15 O/C F/R/P Approach Slabs Avenue 15 O/C		23-Feb-17 30-Mar-17	29-Mar-17 05-Apr-17		F/R/P Bridge Deck Avenue 15 O/C  F/R/P Approach Slabs Avenue 15 O/C
1A.3640	F/R/P Approach Slabs Avenue 15 O/C  F/R/P Barriers, Walkways & Slope Paving Avenue 15 O/C		30-Mar-17			F/R/P Approach Slabs Avenue 15 O/C
	. , , , , , , , , , , , , , , , , , , ,		30-Mar-17 15-Jun-15	12-Apr-17 29-Sep-15		F (Γ/Γ/Γ Darriers, γναικινίανς & Slope Pav
	-65 to 2296+15 - AG Br #89 250 LF					
1A.5120	Install 36 ea 36" dia Piles Bridge #89 - Sta 2293+65 to 2296+15 (250 L		15-Jun-15	06-Jul-15	■ Install 36 ea 36" dia Piles Bridge #89 - Sta 2293+65 t	
1A.1020	Construct Bridge #89 - Sta 2293+65 to 2296+15 (250 LF) (Cottonwood		15-Jun-15	29-Sep-15	Construct Bridge #89 - Sta 2293+65 to 2296+	
1A.5130	F/R/P Abutments Bridge #89 - Sta 2293+65 to 2296+15 (250 LF) (Cott		07-Jul-15	03-Aug-15	F/R/PAbutments Bridge #89 - Sta 2293+65 to 229	
1A.5190	F/R/P Bentcaps Bridge #89 - Sta 2293+65 to 2296+15 (250 LF) (Cotto		07-Jul-15	31-Aug-15	F/R/P Bentcaps Bridge #89 - Sta 2293+65 to 22	
1A.5140	Set Precast Box Girders Bridge #89 - Sta 2293+65 to 2296+15 (250 LF		01-Sep-15	15-Sep-15	Set Precast Box Gitders Bridge #89:- Sta 2293	
1A.5180	Place Deck & Barriers Bridge #89 - Sta 2293+65 to 2296+15 (250 LF)		16-Sep-15	29-Sep-15	☐ Place Deck & Barriers Bridge #89 - Sta 2293+	65 to 2296+15 (250 LF) (Cottonwood Creek)
Sta 2296+	-15 to 2440+00 - At Grade 14,385 LF	68	24-Apr-15	30-Jul-15		
Remaining	g Level of Effort				alifornia HSR Authority Tutor Perini Zachry Parsons	
Remaining					-	
`	emaining Work			Hig	eed Train Project HSR 11-16	
◆ Milestone	G .				Proposal Schedule	
					. Topoon. Odilonalo	© Oracle Corporat

ctivity ID	Activity Name	Original Start	Finish	2013	2014	2015 2016 2017 201
Cuvity 10	Activity Name	Duration	T IIIISTT	I J J A S O N D J F M A M	JJASOND JEM	A MILI DIN DISIA ILI LI MIA MISI
1A.1086	Earthwork - At-Grade Track Sta 2390+00 to 2440+00 (5,000 LF)	19 24-Apr-15	20-May-15			Earthwork - At-Grade Track Sta 2390+00 to 2440+00 (5,000 LF)
1A.1080	Earthwork At-Grade Track Sta 2296+15 to 2390+00 (9,385LF)	36 21-May-15	13-Jul-15			Earthwork At-Grade Track \$ta 2296+15 to 2390+00 (9,385LF)
1A.6270	Place Cement Treated Soil - At-Grade Track Sta 2390+00 to 2440+00 (	7 26-May-15	03-Jun-15			Place Cement Treated Soil - At-Grade Track Sta 2390+00 to 2440+00 (5,000 LF)
1A.6260	Place Cement Treated Soil - At-Grade Track Sta 2296+15 to 2390+00 (	13 14-Jul-15	30-Jul-15			☐ Place Cement Treated Soil - At-Grade Track Sta 2296+15 to 2390+00 (9,385LF)
Sta 2440+	00 to 2465+00 - At Grade 2,500 LF	31 10-Apr-15	22-May-15		+	
1A.3010	Earthwork - At-Grade Track Sta 2440+00 to 2465+00 (2,500 LF)	10 10-Apr-15	23-Apr-15			☐ Earthwork - At-Grade Track Sta 2440+00 to 2465+00 (2,500 LF)
1A.6280	Place Cement Treated Soil - At-Grade Track Sta 2440+00 to 2465+00 (	4 19-May-15	22-May-15			I Place Cement Treated Soil - At-Grade Track Sta 2440+00 to 2465+00 (2,500 LF)
Sta 2465±	00 to 2520+00 -At Grade 5,500 LF	47 13-Mar-15	18-May-15			
1A.3020	Earthwork At-Grade Track Sta 2465+00 to 2520+00 (5,500 LF)	20 13-Mar-15	09-Apr-15			☐ Earthwork At-Grade Track Sta 2465+00 to 2520+00 (5.500 LF)
1A.6290	Place Cement Treated Soil At-Grade Track Sta 2465+00 to 2520+00 (5	8 07-May-15	18-May-15			Place Cement Treated Soil At-Grade Track Sta 2465+00 to 2520+00 (5,500 LF)
	`	69 29-Jan-15	06-May-15			Place Generic Treated Soli Al-Grade track Statz465+00 to 2520+00 (5,500/LF)
	00 to 2600+00 - At Grade 8,000 LF		•			
1A.3025	Earthwork - At-Grade Track Sta 2520+00 to 2600+00 (8,000 LF)	30 29-Jan-15	12-Mar-15	_		Earthwork - At-Grade Track Sta 2520+00 to 2600+00 (8,000 LF)
1A.6300	Place Cement Treated Soil - At-Grade Track Sta 2520+00 to 2600+00 (	12 21-Apr-15	06-May-15			Place Cement Treated Soil - At-Grade Track Sta 2520+00 to 2600+00 (8,000 LF)
Sta 2331+	00 - Avenue 13 O/C + Over BNSF	143 07-Jul-15	28-Jan-16			
1A.3690	Install Piles BNSF Abutments 1 & 2 Avenue 13 O/C	5 07-Jul-15	13-Jul-15			■ Install Piles BNSF Abutments 1 & 2 Avenue 13 O/C
1A.3700	Install Piles Abutments 1 & 2 Avenue 13 O/C	5 14-Jul-15	20-Jul-15			Install Riles Abutments 1 & 2 Avenue 13 O/C
1A.3695	F/R/P PIle Extension Columns BNSF Abutments 1 & 2 Avenue 13 O/C	15 14-Jul-15	03-Aug-15			F/R/P Ple Extension Columns BNSF Abutments 1 & 2 Avenue 13 O/C
1A.3705	F/R/P Pile Extension Columns Abutments 1 & 2 Avenue 13 O/C	15 21-Jul-15	10-Aug-15			F/R/P Pile Extension Columns Abutments 1 & 2 Avenue 13 O/C
1A.2920	Construct Avenue 13 & BNSF O/C	133 21-Jul-15	28-Jan-16			Construct Avenue 13 & BNSF O/C
1A.2990	Place Center Embankment & Construct MSE Walls Avenue 13 O/C	15 11-Aug-15	31-Aug-15			Place Center Embankment & Construct MSE Walls Avenue 13 O/C
1A.3670	Place Embankment & Construct MSE Wall Abutment 1 Avenue 13 O/C	18 01-Sep-15	24-Sep-15			Place Embankment & Construct MSE Wall Abutment 1 Avenue 13 O/C
1A.3710	F/R/P Abutments 1 & 2 Avenue 13 O/C	15 25-Sep-15	15-Oct-15			□ F/R/P Abutments 1 & 2 Avenue 13 O/C
1A.3680	Place Embankment & Construct MSE Wall BNSF Abutment 2 Avenue 1	18 25-Sep-15	20-Oct-15			Place Embankment & Construct MSE Wall BNSF Abutment 2 Avenue 13 O/C
1A.3720	F/R/P BNSF Abutments 1 & 2 Avenue 13 O/C	15 21-Oct-15	10-Nov-15			F/R/P BNSF Abutments 1 & 2 Avenue 13 O/C
1A.3730	Backfill Abutments 1 & 2 Avenue 13 O/C	5 11-Nov-15	17-Nov-15			■ Backfill Abutments 1 & 2 Avenue 13 O/C
1A.3740	Backfill BNSF Abutments 1 & 2 Avenue 13 O/C	5 18-Nov-15	24-Nov-15			■ Backfill BNSF Abutments 1 & 2 Avenue 13 O/C
1A.3750	Erect Precast Girders Avenue 13 O/C & BNSF O/C	2 25-Nov-15	30-Nov-15			■ Erect Precast Girders Avenue 13 O/C & BNSF O/C
1A.3760	F/R/P Bridge Decks Avenue 13 O/C & BNSF O/C	20 01-Dec-15	29-Dec-15			F/R/P Bridge Decks Avenue 13 O/C & BNSF O/C
1A.3780	F/R/P Approach Slabs Avenue 13 O/C & BNSF O/C	5 30-Dec-15	06-Jan-16			F/R/P Approach Slabs Avenue 13 O/C & BNSF O/C
1A.3790	Pave Approach & Center Embankment Avenue 13 O/C & BNSF O/C	5 07-Jan-16	13-Jan-16			□ Pave Approach & Center Embankment Avenue 13 O/C & BNSF O/C
1A.3770	F/R/P Barriers & Walkways Avenue 13 O/C & BNSF O/C	10 14-Jan-16	28-Jan-16			F/R/P Barriers & Walkways Avenue 13 O/C & BNSF O/C
Sta 2384+	·00 - Avenue 12 O/C	422 03-Oct-14	06-Jun-16			
1A.3805	Construct Temporary Detour Avenue 12 O/C	5 03-Oct-14	09-Oct-14		¶ Construct Ten	npdrary Detbur Avenue 12 O/C
1A.3830	Install Piles Abutment 1 & 2 Avenue 12 O/C	5 31-Oct-14	06-Nov-14	7	I Install Piles	Abutment 1 & 2 Avenue 12 O/C
1A.3820	Install Plle Extension Columns Abutment 2 Avenue 12 O/C	15 11-Dec-15	04-Jan-16			Install Plie Extension Columns Abutment 2 Avenue 12 0/C
1A.2930	Construct Avenue 12 O/C	122 11-Dec-15	06-Jun-16			Construct Avenue 12 O/C
1A.3800	Place Embankment & Construct MSE Wall Abutment 1 Avenue 12 O/C	28 05-Jan-16	12-Feb-16			Place Embankment & Construct MSE Wall Abutment 1 Avenue 12 O/C
1A.3810	Place Embankment & Construct MSE Wall Abutment 2 Avenue 12 O/C	28 16-Feb-16	24-Mar-16			Place Embankment & Construct MSE Wall Abutment 2 Avenue 12 O/
1A.3840	F/R/P Abutments 1 & 2 Avenue 12 O/C	15 25-Mar-16	14-Apr-16	7		F/R/P Abutments 1 & 2 Avenue 12 O/C
1A.3860	Backfill Abutments 1 & 2 Avenue 12 O/C	5 15-Apr-16	21-Apr-16			■ Backfill Abutments 1 & 2 Avenue 12 O/C
1A.3880	Erect Precast Girders Avenue 12 O/C	1 22-Apr-16	22-Apr-16			I Erect Precast Girders Avenue 12 O/C
1A.3890	F/R/P Bridge Decks Avenue 12 O/C	15 25-Apr-16	13-May-16			F/R/P Bridge Decks Avenue 12 O/C
1A.3900	F/R/P Approach Slabs Avenue 12 O/C	5 16-May-16	20-May-16			■ F/R/P Approach Slabs Avenue 12 O/C
Pomoining	a Loyal of Effort			California HSR Authority		Tutor Porini Zoohry Parcona
Remaining  Remaining	g Level of Effort			- amount i on manonity		Tutor Perini Zachry Parsons
_	g work emaining Work		Hig	hSpeed Train Project HSR 11-	16	
	ananing WUIN					
♦ Milestone				Proposal Schedule		© Oracle Co


California High Speed	d Train Project			CHSPR-Proposed Construction	15-Jan-13 09:42
Activity ID	Activity Name	Original Start	Finish	2013 2014	2015 2016 2017 2018
		Duration		J J A S O N D J F M A M J J A S O N D J F M A M	JJASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJ
1A.3910	Pave Approach Ramps Avenue 12 O/C	5 23-May-16	27-May-16		Pave Approach Ramps Avenue 12 O/C
1A.3920	F/R/P Barriers & Walkways Avenue 12 O/C & BNSF O/C	5 31-May-16	06-Jun-16		■ F/R/P Barriers & Walkways Avenue 12 O/C & BNSF O/C
Sta 2438-	+30 - Avenue 11 O/C	518 31-Oct-14	17-Nov-16		
1A.3970	Install Piles Abutments 1 & 2 Avenue 11 O/C	5 31-Oct-14	06-Nov-14	I Install Piles Abutr	nents 1 & 2 Avenue 11 O/C
1A.3980	F/R/P Pile Extension Columns Abutment 1 & 2 Avenue 11 O/C	15 07-Jun-16	27-Jun-16		F/R/P Pile Extension Columns Abutment 1 & 2 Avenue 11 O/C
1A.3950	Construct Avenue 11 O/C	116 07-Jun-16	17-Nov-16		Construct Avenue 11 O/C
1A.3940	Place Embankment & Construct MSE Wall Abutment 1 Avenue 11 O/C	25 28-Jun-16	02-Aug-16		Place Embankment & Construct MSE Wall Abutment 1 Avenue 11
1A.3960	Place Embankment & Construct MSE Wall Abutment 2 Avenue 11 O/C	25 03-Aug-16	07-Sep-16		Place Embankment & Construct MSE Wall Abutment 2 Avenue
1A.3990	F/R/P Abutments 1 & 2 Avenue 11 O/C	15 08-Sep-16	28-Sep-16		F/R/P Abutments 1 & 2 Avenue 11 O/C
1A.4000	Backfill Abutments 1 & 2 Avenue 11 O/C	5 29-Sep-16	05-Oct-16		Backfill Abutments 1 & 2 Avenue 11 O/C
1A.4010	Erect Precast Girders Avenue 11 O/C	1 06-Oct-16	06-Oct-16		I Erect Precast Girders Avenue 11 Q/C
1A.4020	F/R/P Bridge Decks Avenue 11 O/C	15 07-Oct-16	27-Oct-16		■ F/R/P Bridge Decks Avenue 11 O/C
1A.4030	F/R/P Approach Slabs Avenue 11 O/C	5 28-Oct-16	03-Nov-16		F/R/P/Approach Slabs Avenue 11 O/C
1A.4040	Pave Approach Ramps Avenue 11 O/C	5 04-Nov-16	10-Nov-16		
1A.4050	F/R/P Barriers & Walkways Avenue 11 O/C & BNSF O/C	5 11-Nov-16	17-Nov-16		I F/R/P Barriers & Walkways Avenue 11 O/C & BN\$F O/
Sta 2/195	+00 - Avenue 10 O/C	599 15-Dec-14	28-Apr-17		
1A.4090	Install Plies Abutments 1 & 2 Avenue 10 O/C	5 15-Dec-14	19-Dec-14		butments 1 & 2 Avenue 10 O/C
1A.4100	Install Pile Extension Columns Abutment 1 & 2 Avenue 10 O/C	14 28-Oct-16	16-Nov-16	I listali files A	Install Pile Extension Columns Abutment 1 & 2 Avenue
1A.4100	Construct Avenue 10 O/C	125 28-Oct-16	28-Apr-17	-	Construct Avenue 10 O/C
1A.4070 1A.4060	Place Embankment & Construct MSE Wall Abutment 1 Avenue 10 O/C	30 17-Nov-16	03-Jan-17	-	Place Embankment & Construct MSE Wall Abutme
1A.4080	Place Embankment & Construct MSE Wall Abutment 2 Avenue 10 O/C	30 04-Jan-17	15-Feb-17	-	Place Embankment & Construct MSE Wall Abu
1A.4110	F/R/P Abutments 1 & 2 Avenue 10 O/C	15 16-Feb-17	09-Mar-17		F/R/P Abutments 1 & 2 Avenue 10 O/C
1A.4110	Backfill Abutments 1 & 2 Avenue 10 O/C	5 10-Mar-17	16-Mar-17	-	
1A.4130	Erect Precast Girders Avenue 10 O/C	1 17-Mar-17	17-Mar-17	-	■ Backfill Abutments 1 & 2 Avenue 10 O/C
				-	
1A.4140	F/R/P Bridge Decks Avenue 10 O/C	15 20-Mar-17	07-Apr-17	-	F/R/P Bridge Decks Avenue 10 0/C
1A.4150 1A.4160	F/R/P Approach Slabs Avenue 10 O/C	5 10-Apr-17	14-Apr-17		■ F/R/P Approach Slabs Avenue 10 O/C
	Pave Approach Ramps Avenue 10 O/C	5 17-Apr-17	21-Apr-17		Pave Approach Ramps Avenue 10 O/C
1A.4170	F/R/P Barriers & Walkways Avenue 10 O/C & BNSF O/C	5 24-Apr-17	28-Apr-17		■ F/R/P Barriers & Walkways Avenue 10 0
	+30 - Avenue 9 O/C	249 21-Jul-15	13-Jul-16		
1A.4210	Install Piles Abutments 1 & 2 Avenue 9 O/C	5 21-Jul-15	27-Jul-15		II Install Piles Abutments 1 & 2 Avenue 9 O/C
1A.4220	Install Pile Column Extensions Abutment 1 & 2 Avenue 9 O/C	15 29-Jan-16	19-Feb-16		☐ Install Pile Column Extensions Abutment 1 & 2 Avehue 9 O/C
1A.4190	Construct Avenue 9 O/C	116 29-Jan-16	13-Jul-16		Construct Avenue 9 O/C
1A.4180	Place Embankment & Construct MSE Wall Abutment 1 Avenue 9 O/C	25 22-Feb-16	25-Mar-16		Place Embankment & Construct MSE Wall Abutment 1 Avenue 9 O/C
1A.4200	Place Embankment & Construct MSE Wall Abutment 2 Avenue 9 O/C	25 28-Mar-16	29-Apr-16		Place Embankment & Construct MSE Wall Abutment 2 Avenue 9 O/C
1A.4230	F/R/P Abutments 1 & 2 Avenue 9 O/C	15 02-May-16	20-May-16		☐ F/R/P Abutments 1 & 2 Avenue 9 O/C
1A.4240	Backfill Abutments 1 & 2 Avenue 9 O/C	5 23-May-16	27-May-16		Backfill Abutments 1 & 2 Avenue 9 O/C     Backfill Abutments 1 & 2 Avenue 9 O/C
1A.4250	Erect Precast Girders Avenue 9 O/C	1 31-May-16	31-May-16		Erect Precast Girders Avenue 9 O/C
1A.4260	F/R/P Bridge Decks Avenue 9 O/C	15 01-Jun-16	21-Jun-16		□ F/R/P Bridge Decks Avenue 9 O/C
1A.4270	F/R/P Approach Slabs Avenue 9 O/C	5 22-Jun-16	28-Jun-16		I F/R/P Approach Slabs Avenue 9'O/C
1A.4280	Pave Approach Ramps Avenue 9 O/C	5 29-Jun-16	06-Jul-16		D Pave Approach Ramps Avenue 9 O/C
1A.4290	F/R/P Barriers & Walkways Avenue 9 O/C & BNSF O/C	5 07-Jul-16	13-Jul-16		☐ F/R/P Barriers & Walkways Avenue 9 O/C & BNSF O/C
Sta 2600+	+00 to 2683+00 - At Grade 8,300 LF	87 15-Dec-14	20-Apr-15		
1A.1085	Earthwork - At-Grade Track Sta 2600+00 to 2683+00 (8,300 LF)	30 15-Dec-14	28-Jan-15	Earthwor	k - At-Grade Track Sta 2600+00 to 2683+00 (8,300 LF)
Remainin	g Level of Effort			California HSR Authority	Tutor Perini Zachry Parsons
Remainin					
	emaining Work		Higl	Speed Train Project HSR 11-16	
◆ Milestone	<u> </u>			Proposal Schedule	
				i ioposai scriedale	© Oracle Corporatio

<u> </u>	Train Project				
y ID	Activity Name	Original Start Duration	Finish	2013	2014 2015 2016 2017 2018
11.0010			00.4 45	IJJASOND	<u> </u>
1A.6310	Place Cement Treated Soil - At-Grade Track Sta 2600+00 to 2683+00 (	12 03-Apr-15 601 17-Feb-15	20-Apr-15 30-Jun-17		☐ Place Cement Treated Soil - At-Grade Track Sta 2600+00 to 2683+00 (8,300 LF)
	80 - Avenue 8 O/C				
1A.4330	Install Piles Abutments 1 & t 2 Avenue 8 O/C	5 17-Feb-15	23-Feb-15		I Install Piles Abutments 1, & t 2 Avenue 8 O/C
1A.4340	Install Pile Column Extensions Abutments 1 & 2 Avenue 8 O/C	15 29-Jan-16	19-Feb-16		☐ Install Pile Column Extensions Abutments 1 & 2 Avenue 8 O/C
1A.4310	Construct Avenue 8 O/C	116 29-Jan-16	13-Jul-16	_	Construct Avenue 8 O/C
1A.4300	Place Embankment & Construct MSE Wall Abutment 1 Avenue 8 O/C	25 22-Feb-16	25-Mar-16		Place Émbankment & Construct MSE Wall Abutment 1 Avenue 8 O/C
1A.4320	Place Embankment & Construct MSE Wall Abutment 2 Avenue 8 O/C	25 28-Mar-16	29-Apr-16	_	Place Embahkment & Construct MSE Wall Abutment 2 Avenue 8 O/C
1A.4350	F/R/P Abutments 1 & 2 Avenue 8 O/C	15 02-May-16	20-May-16		☐ F/R/P Abutments 1 & 2 Avenue 8 O/C
1A.4360	Backfill Abutments 1 & 2 Avenue 8 O/C	5 23-May-16	27-May-16		I Backfill Abutments 1 & 2 Avenue 8 O/C
1A.4370	Erect Precast Girders Avenue 8 O/C	1 31-May-16	31-May-16		Erect Precast Girder's Avenue 8 to/C
1A.4380	F/R/P Bridge Decks Avenue 8 O/C	15 01-Jun-16	21-Jun-16		□ F/R/P Bridge Decks Åvenue 8 O/C
1A.4390	F/R/P Approach Slabs Avenue 8 O/C	5 22-Jun-16	28-Jun-16	_	It F/R/P Approach Slabs Avehue 8 O/C
1A.4400	Pave Approach Ramps Avenue 8 O/C	5 29-Jun-16	06-Jul-16		□ Pave Approach Ramps Avenue 8 O/C
1A.4410	F/R/P Barriers & Walkways Avenue 8 O/C & BNSF O/C	5 07-Jul-16	13-Jul-16		□ F/R/P Barrier's & Walkways Avenue 8 0/C & BNSF 0/C
1A.6470	Construction Punchlist & Cleanup Package 1A(HYB) Overcrossings & Tr	44 01-May-17	30-Jun-17		Construction Punchlist & Clean
Sta 2673+9	90 - Avenue 7 O/C	534 31-Oct-14	13-Dec-16		
1A.4450	Install Piles Abutments 1 & 2 Avenue 7 O/C	5 31-Oct-14	06-Nov-14		Install Piles Abutments 1 & 2 Avenue 7 O/C
1A.4460	Install Pile Extension Columns Abutments 1 & 2 Avenue 7 O/C	15 14-Jul-16	03-Aug-16		Install Pile Extension Columns Abutments 1 & 2 Avenue 7 O/C
1A.4430	Construct Avenue 7 O/C	106 14-Jul-16	13-Dec-16		Construct Avenue 7 O/C
1A.4420	Place Embankment & Construct MSE Wall Abutment 1 Avenue 7 O/C	20 04-Aug-16	31-Aug-16		Place Embankment & Construct MSE Wall Abutment 1 Ave
1A.4440	Place Embankment & Construct MSE Wall Abutment 2 Avenue 7 O/C	20 01-Sep-16	29-Sep-16		Place Embankment & Construct M\$E Wall Abutment 2
1A.4470	F/R/P Abutments 1 & 2 Avenue 7 O/C	15 30-Sep-16	20-Oct-16		F/R/P Abutments 1 & 2 Avenue 7 O/C
1A.4480	Backfill Abutments 1 & 2 Avenue 7 O/C	5 21-Oct-16	27-Oct-16		© Backfill Abutments 1 & 2 Avenue 7 O/C
1A.4490	Erect Precast Girders Avenue 7 O/C	1 28-Oct-16	28-Oct-16		I Erect Precast Girders Avenue 7 O/C
1A.4500	F/R/P Bridge Decks Avenue 7 O/C	15 31-Oct-16	18-Nov-16		□ F/R/P Bridge Decks Avenue 7 O/C
1A.4510	F/R/P Approach Slabs Avenue 7 O/C	5 21-Nov-16	29-Nov-16		☐ F/R/P Approach Slabs Avenue 7 O/C
1A.4520	Pave Approach Ramps Avenue 7 O/C	5 30-Nov-16	06-Dec-16		Pave Approach Ramps Avenue 7 O/C
1A.4530	F/R/P Barriers & Walkways Avenue 7 O/C & BNSF O/C	5 07-Dec-16	13-Dec-16		□ F/R/P Barrier's & Walkways Avenue 7 O/C & BNS
Sta 2683+0	00 to 2699+17 - Raised Fill Viaduct #203 1,617 LF	186 08-Jul-14	02-Apr-15		
1A.1090	Construct Retained Fill Section Viaduct 203 Track Sta 2683+00 to 2699-	183 08-Jul-14	30-Mar-15		Construct Retained Fill Section Viaduct 203 Track Sta 2683+00 to 2699+17 (1,617 LF)
1A.1470	Construct Footings Retained Fill Section Track Sta 2683+00 to 2699+17	32 07-Oct-14	19-Nov-14		Construct Footings Retained Fill Section Track Sta 2683+00 to 2699+17 (1,617 LF)
1A.1480	Construct Walls Retained Fill Section Track Sta 2683+00 to 2699+17 (1,	64 28-Oct-14	30-Jan-15		Construct Walls Retained Fill Section Track Sta 2683+00 to 2699+17 (1,617 LF)
1A.1500	Place Fill Retained Fill Section Track Sta 2683+00 to 2699+17 (1,617 L	40 02-Feb-15	30-Mar-15		Place Fill Retained Fill Section Track \$ta 2683+00 to 2699+17 (1,617 LF)
1A.6320	Place Cement Treated Soil Retained Fill Section Track Sta 2683+00 to	3 31-Mar-15	02-Apr-15		Place Cement Treated Soil Retained Fill Section Track Sta 2683+00 to 2699+17 (1,617 LF)
Sta 2699+1	17 to 2713+50 - Aerial EL1 Viaduct #203 1,433 LF	400 27-Feb-14	24-Sep-15		
1A.0095	Mobilize for 12' & 6' Dia Test Plles Viaduct #203	7 27-Feb-14	07-Mar-14		Mobilize for: 12' & 6"Dia Test Pliles Viaduct #203  Mobilize for: 12' & 6"Dia Test Pliles Viaduct #203
1A.0105	Install & Cure 12' & 6' Dia Test Plles Viaduct #203	15 10-Mar-14	28-Mar-14		☐ Install & Cure 12' & 6' Dia Test Plles Viaduct #203
1A.0115	Compression Testing - 12' & 6' Dia Test Plles Viaduct #203	5 31-Mar-14	04-Apr-14		Compression Testing - 12' & 6' Dia Test Plles Viaduct #203
1A.0125	Load Testing - 12' & 6' Dia Test Plles Viaduct #203	5 07-Apr-14	11-Apr-14		↓ Load Testing - 12' & 6' Dia Test Plles Viaduct #203
1A.5290	Move Equipment to Viaduct 501 - 12' & 6' Dia Test Plles Viaduct #501	5 14-Apr-14	18-Apr-14		Move Equipment to Viaduct 501 - 12' & 6' Dia Test Piles Viaduct #501
1A.0135	Load Test Evaluation - 12' & 6' Dia Test Plles Viaduct #203	10 14-Apr-14	25-Apr-14		Load Test Evaluation - 12' & 6' Dia Test Piles Viaduct #203
1A.1530	Install 10' Dia Piles - Bents 4-8 Viaduct #203	15 28-Apr-14	16-May-14		☐ Install 10' Þia Piles - Bents 4-8 Viaduct #203
1A.1040	Construct Viaduct #203 - EL1 Section Sta 2699+17 to 2713+50 (1,433 L	358 28-Apr-14	24-Sep-15		Construct Viaduct #203 - EL1 Section Sta 2699+17 to 2713+50 (1,433 LF)
		, , ·	<u>'</u>	California USD 4	
· ·	Level of Effort			California HSR A	Tutor Perini Zachry Parsons
Remaining			Hial	hSpeed Train Proje	ect HSR 11-16
	maining Work		3		
▲ N#1	◆ Milestone			Proposal Sch	



Activity ID	Activity Name						
	Activity Name	Original	Start	Finish	2013	2014	2015 2016 2017 2018
		Duration			JJASONDJF	MAMJJASONDJFMAN	MJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJ
1A.5480	S/F/R/P/S CIP-PT Girders Viaduct #203 Bents 46-67		11-Jun-15	10-Jan-17			S/F/R/P/S CIP-PT Girders Viaduct #203 Bents 46
Sta 1749+6	7 to 1770+58 - Aerial EL7 Viaduct #203 2,091 LF	838	10-Mar-14	30-Jun-17			
1A.0555	Demolition for Viaduct #203 Bents 68-69	20	10-Mar-14	04-Apr-14		Demolition for Viaduct #203 Bents	68-69
1A.0565	Demolition for Viaduct #203 Bents 73-75	20	03-Oct-14	30-Oct-14		Demolition for V	/iaduct #203 Bents 73-75
1A.5090	Install 12' Dia Caisson (1 ea) @ Abut 86 Viaduct #203	5	18-Nov-14	24-Nov-14		🗓 Install 12' Dia	Caisson (1 ea) @ Abut 86 Viaduct #203
1A.5500	Construct Viaduct #203 - EL7 Section Sta 1749+50 to 1770+58 (2,108	620	18-Nov-14	04-May-17			Construct Viaduct #203 - EL7 Section S
1A.1735	Construct Abut #86 Viaduct #203	40	25-Nov-14	26-Jan-15		Constru	ct Abut #86 Viaduct #203
1A.5110	Install 10' Dia Caissons (6ea) Viaduct #203 Bents 80-85	18	09-Dec-14	05-Jan-15		Install 10'	Dia Caissons (6ea) Viaduct #203 Bents 80-85
1A.1745	Install 10' Dia Caissons (4ea) Viaduct #203 Bents 68-71	12	06-Jan-15	22-Jan-15		☐ Install 10	D' Dia Caissons (4ea) Viaduct #203 Bents 68-71
1A.5510	Install 8' Dia Columns (4ea) Viaduct #203 Bents 68-71	15	23-Jan-15	12-Feb-15		☐ Install	8' Dia Columns (4ea) Viaduct #203 Bents 68-71
1A.5520	F/R/P Bentcaps (4ea) Viaduct #203 Bents 68-71	15	13-Feb-15	06-Mar-15		□ F/R/	P Bentcaps (4ea) Viaduct #203 Bents 68-71
1A.0567	Demolition for Viaduct #203 Bents 72-79	20	29-Jun-15	27-Jul-15			Demolition for Viaduct #203 Behts 72-79
1A.1787	Construct Viaduct #203 - EL7 Section Sta 1749+50 to 1770+58 (2,108	388	29-Jun-15	10-Jan-17		+	Construct Viaduct #203 - EL7 Section Sta 1749#5
1A.1750	Install 10' Dia Caissons (8ea) Viaduct #203 Bents 72-79	24	28-Jul-15	28-Aug-15			Install 10 Dia Caissons (8ea) Viaduct #203 Bents 72-79
1A.6360	Utility Relocations South of Herndon Ave		28-Jul-15	21-Sep-15			Utility Relocations South of Herndon Ave
1A.1770	Install 8' Dia Columns (12ea) Viaduct #203 Bents 76-86		18-Aug-15	14-Sep-15			Install 8' Dia Çolumns (12ea) Viaduct #203 Bents 76-86
1A.1765	Install 8' Dia Columns (3ea) Viaduct #203 Bents 73-75		31-Aug-15	18-Sep-15			Install 8 Dia Columns (3ea) Viaduct #203 Bents 73-75
1A.5490	F/R/P Bent Caps Viaduct #203 Bents 72-75		21-Sep-15	22-Oct-15		<del>{</del> <del>}}}</del>	F/R/P Bent Caps Viaduct #203 Bents 72-75
1A.3340	Construct New Golden State Blvd South of Herndon Ave		22-Sep-15	02-Nov-15			Construct New Golden State Blvd South of Herndon Ave
1A.6090	F/R/P Bent Caps Viaduct #203 Bents 76-86		23-Oct-15	25-Nov-15			F/R/P Bent Caps Viaduct #203 Bents 76-86
1A.1785	S/F/R/P/S CIP Girders Viaduct #203 Bents 71-86		30-Nov-15	10-Jan-17			S/F/R/P/S CIP Girders Viaduct #203 Bents 71-86
1A.5530	S/F/R/P/S CIP Girders Viaduct #203 Bents 67-71		11-Jan-17	04-May-17			S/F/R/P/S CIP Girders Viaduct #203 'B
1A.6460	Construction Punchlist & Cleanup Viaduct 203						Construction Punchlist & Cleanup
	·		05-May-17	30-Jun-17			Construction Punching & Cleanup
	8 to 1801+43 - At Grade 3,085 LF		27-Jan-15	27-Jan-16			
1A.1140	Earthwork - At-Grade Track Sta 1770+58 to 1801+43 (3,085 LF)		27-Jan-15	17-Feb-15			wprk - At-Grade, Track Sta 1770+58; to 1801+43 (3,085 LF);
1A.6370	Place Cement Treated Soil At-Grade Track Sta 1770+58 to 1801+43 (3,	5	18-Feb-15	24-Feb-15		0 Place	Cement Treated Soil At-Grade Track Sta 1770+58 to 1801+43 (3,085 LF)
1A.6330	Construct New Golden State Blvd - Abut 86 to Veterans Blvd	40	30-Nov-15	27-Jan-16			Construct New Golden State Blvd - Abut 86 to Veterans Blvd
Construction	n Package 1A (Balance)	932	04-Dec-13	30-Jun-17			
Sta 10535+	00 to 10537+70 - At Grade 270 LF	5	09-May-17	15-May-17			
1A.1150	Construct At-Grade Track Section #1 Sta 10535+00 to 10537+70 (270 L	5	09-May-17	15-May-17			Construct At-Grade Track Section #1 5
	70 to 10592+37 - At Grade 5,467 LF		21-Mar-16	30-Jun-17			
1A.3360	Demolition - Herndon Canal to Sta 10570+00		21-Mar-16	29-Apr-16			Demotition - Herndon Canal to \$ta 10570+00
1A.6100	Utility Relocation - Herndon Canal to Sta 10570+00		02-May-16	26-Jul-16			Utility Relocation - Herndon Canal to Sta 10570+00
1A.3370	Construct Golden State Blvd - Herndon Canal to Sta 10570+00		14-Jun-16	07-Sep-16			Construct Golden State Blvd Herndon Canal to Sta 10570+(
1A.6530	Demolition - Sta 10570+00 to Veterans Blvd		30-Sep-16	12-Dec-16			Demolition - Sta 10570+00 to Veterans Blvd
1A.6540	Utility Relocation - Sta 10570+00 to Veterans Blvd		21-Oct-16	04-Jan-17			Utility Relocation - Sta 10570+00 to Veterans Blvd
1A.6550	Construct Golden State Blvd - Sta 10570+00 to Veterans		05-Jan-17	31-Mar-17			Construct Golden State Blvd - Sta 10570+
1A.1160	Earthwork At-Grade Track Sta 10537+70 to 10592+37 (5,467 LF) Veter		03-Apr-17	08-May-17			Earthwork At-Grade Track Sta 10537+
1A.6380	Place Cement Treated Soil At-Grade Track Sta 10537+70 to 10592+37		09-May-17	18-May-17			Place Cement Treated Soil At-Grade
1A.6560	Construction Punchlist & Cleanup - Package 1A Overcrossings & Trackw		19-May-17	30-Jun-17			Construction Punchlist & Cleanup
Sta 10592+	37 to 10593+01 - Herndon Canal 64 LF	299	01-Oct-15	07-Dec-16			
1A.4740	Install 3' Dia Piles @ New Golden State Blvd Herndon Canal Bridge	5	01-Oct-15	07-Oct-15			Install 3 Dia Piles @ New Golden State Blvd Herndon Canal Bridge
Remaining I	Level of Effort				California HSR Autho	ority	Tutor Perini Zachry Parsons
Remaining V						-	Tutor i Gilli Zacili y Farsolis
Critical Rema				Hig	nSpeed Train Project H	ISR 11-16	
◆ Milestone	Carring Work				Danie 1 O 1 1 1 1	1-	
▼ IVIIIeStone					Proposal Schedul	ie	© Oracle Corporatio

• .	Train Project			CHSPR-Proposed C	
ty ID	Activity Name	Original Start Duration	Finish	2013	2014 2015 2016 2017 2018
			11.5	IJJASOND	
1A.3000	Construct Golden State Blvd Bridge Over Herndon Canal	50 01-Oct-15	11-Dec-15	-	Construct Golden State Blvd Bridge Over Herndon Canal
1A.4750	F/R/P Abutments GS Blvd Herndon Canal Bridge	20 08-Oct-15	04-Nov-15	_	F/R/P'Abutments G\$ Blvd Herndon Canal Bridge
1A.4760	F/R/P Concrete Slab GS Blvd Herndon Canal Bridge	20 05-Nov-15	04-Dec-15	_	F/R/P Concrete Slab GS Blvd Herndon Canal Bridge
1A.4770	F/R/P Barriers & Median GS Blvd Herndon Canal Bridge	5 07-Dec-15	11-Dec-15	_	☐ F/R/P Barriers & Median GS Blvd Herndon Canal Bridge
1A.4700	Demo Existing GS Blvd Herndon Canal Bridge	5 08-Sep-16	14-Sep-16		Demo Existing GS Blvd Herndon Canal Bridge
1A.1200	Construct ML Herndon Canal Bridge	63 08-Sep-16	07-Dec-16		Construct ML Herndon Canal Bridge
1A.4780	Install 3' Dia Piles ML Herndon Canal Bridge	16 15-Sep-16	06-Oct-16		📮 Installi 3' Dia Piles ML Herndon Canal Bridge
1A.4710	F/R/P Abutments ML Herndon Canal Bridge	20 27-Sep-16	24-Oct-16		E/R/P Abutments ML Herndon Canal Bridge
1A.4720	F/R/P Concrete Slab ML Herndon Canal Bridge	25 25-Oct-16	30-Nov-16		F/R/P Concrete Slab ML Herndon Canal Bridge
1A.4730	F/R/P Barriers ML Herndon Canal Bridge	5 01-Dec-16	07-Dec-16		1 F/R/P Barriers ML Herndon Canal Bridge
Sta 10593-	+01 to 10628+89 - At Grade 3,588 LF	782 04-Dec-13	10-Jan-17		
1A.1195	Demolition - Herndon Canal to Shaw Ave	90 04-Dec-13	14-Apr-14		Demolition - Herhdon Canal to Shaw Ave
1A.6110	Utility Relocation - Herndon Canal to Shaw Ave	90 19-Feb-14	25-Jun-14		Utility Relocation - Herndon Canal to Shaw Ave
1A.1205	Construct Golden State Blvd - Herndon Canal to Shaw Ave	90 26-Jun-14	31-Oct-14		Construct Golden State Blvd - Herndon Canal to Shaw Ave
1A.1210	Earthwork At-Grade Track Sta 10593+01 to 10628+89 (3,588 LF) (Share	17 08-Dec-16	03-Jan-17		Earthwork At-Grade Track Sta 10593+01 to 106
1A.6390	Place Cement Treated Soil At-Grade Track Sta 10593+01 to 10628+89	5 04-Jan-17	10-Jan-17		☐ Place Cement Treated Soil At-Grade Track Sta
Sta 10628-	+89 - W. Shaw Avenue O/C	349 07-Apr-14	21-Aug-15		
1A.6120	Relocate Utilities @ Shaw Avenue	100 07-Apr-14	26-Aug-14		Relocate Utilities @ Shaw Avenue
1A.1800	Construct Temporary Pavement @ North Side of Shaw Avenue	15 02-Sep-14	22-Sep-14		Construct Temporary Pavement @ North Side of Shaw Avenue
1A.1805	Construct West Shaw Avenue Overcrossing	226 02-Sep-14	24-Jul-15		Construct West Shaw Avenue Overcrossing
1A.1870	Shift Traffic to Temporary Pavement @ North Side of Shaw Avenue	2 23-Sep-14	24-Sep-14		I Shift Traffic to Temporary Pavement @ North Side of Shaw Avenue
1A.1895	Install Abutment CIDH Piles @ South Half of Shaw Avenue O/C	10 25-Sep-14	08-Oct-14		☐ Install Abutment CIDH Piles @ South Half of Shaw Avenue O/C
1A.1890	Construct/Fill Temporary Ramp Retaining Walls & MSE Walls@ South	28 09-Oct-14	17-Nov-14		Construct/Fill Temporary Ramp Retaining Walls & MSE Walls@ South Half of Shaw Avenue O/C
	, , , ,				
1A.1880	Install 7'-0" CIDH Piles Between Abutments @ South Half of Shaw Aven	15 29-Oct-14	18-Nov-14	_	Install 7'-0" CIDH Piles Between Abutments @ South Half of Shaw Avenue O/C
1A.1910	Construct Bridge Abutments @ South Half of Shaw Avenue O/C	30 18-Nov-14	02-Jan-15		Construct Bridge Abutments @ South Half of Shaw Avenue O/C
1A.1920	F/R/P Bridge Columns @ South Half of Shaw Avenue O/C	24 19-Nov-14	24-Dec-14	_	F/R/P Bridge Columns @ South Half of Shaw Avenue O/C
1A.1930	F/R/P Bentcaps @ South Half of Shaw Avenue O/C	30 26-Dec-14	09-Feb-15	_	F/R/P Bentcaps @ South Half of \$haw Avenue O/C
1A.1900	Backfill Abutments @ South Half of Shaw Avenue O/C	10 05-Jan-15	16-Jan-15	_	□ Backfill Abutments @ \$outh Half of \$haw Avenue O/C
1A.1940	Erect Span 1 Precast Girders @ South Half of Shaw Avenue O/C	1 10-Feb-15	10-Feb-15	_	I Erect Span 1 Precast Girders @ South Half of Shaw Avenue O/C
1A.1950	Erect Span 2 Precast Girders @ South Half of Shaw Avenue O/C	1 11-Feb-15	11-Feb-15		I Erect Span 2 Precast Girders @ \$outh Half of Shaw Avenue O/C
1A.1960	Erect Span 3 Precast Girders @ South Half of Shaw Avenue O/C	1 12-Feb-15	12-Feb-15		I Erect Span 3 Precast Girders @ South Half of Shaw Avenue O/C
1A.1970	Erect Span 4 Precast Girders @ South Half of Shaw Avenue O/C	1 13-Feb-15	13-Feb-15		: : : : : : : : : : : : : : : : : : :
1A.1980	F/R/P Pavement, Barriers, Sidewalks @ South Half of Shaw Avenue O/C	20 17-Feb-15	16-Mar-15		F/R/P Pavement, Barriers, Sidewalks @ South Half of Shaw Avenue O/C
1A.1990	Shift Traffic to South Side of Shaw Avenue O/C	2 17-Mar-15	18-Mar-15		I Shift Traffic to South Side of Shaw Avenue O/C
1A.2000	Install 7'-0" CIDH Piles Between Abutments @ North Half of Shaw Aven	15 19-Mar-15	08-Apr-15		Instalt 7'-0" CIDH Piles Between Abutments @ North Half of Shaw Avenue O/C
1A.2025	Install Abutment CIDH Piles @ North Half of Shaw Avenue O/C	18 19-Mar-15	13-Apr-15		□ Install Abutment CIDH Piles @ North Half of Shaw Avenue O/C
1A.2040	F/R/P Bridge Columns @ North Half of Shaw Avenue O/C	24 09-Apr-15	12-May-15		F/R/P Bridge Columns @ North Half of Shaw Avenue O/C
1A.2020	Construct/Fill MSE Ramp Walls @ North Half of Shaw Avenue O/C	28 14-Apr-15	21-May-15		Construct/Fill MSE Ramp Walls @ North Half of Shaw Avenue O/C
1A.2045	F/R/P Bentcaps @ NorthHalf of Shaw Avenue O/C	30 13-May-15	24-Jun-15		F/R/P Bentcaps @ NorthHalf of Shaw Avenue O/C
1A.2030	Construct Bridge Abutments @ North Half of Shaw Avenue O/C	30 22-May-15	06-Jul-15		Construct Bridge Abutments @ North Half of Shaw Avenue O/C
1A.2035	Backfill Abutments @ North Half of Shaw Avenue O/C	10 07-Jul-15	20-Jul-15		□ Backfill Abutments @ North Half of Shaw Avenue O/C
1A.2050	Erect Span 1 Precast Girders @ North Half of Shaw Avenue O/C	1 21-Jul-15	21-Jul-15		I Erect Span 1 Precast Girders @ North Half of Shaw Avenue O/C
1A.2060	Erect Span 2 Precast Girders @ North Half of Shaw Avenue O/C	1 22-Jul-15	22-Jul-15		I Erect Span 2 Precast Girders @ North Half of Shaw Avenue Φ/Ο
Pomoining	Level of Effort			California HSR A	uthority Tutor Porini Zoobry Porsons
Remaining  Remaining					Tutor Perini Zachry Parsons
J	nvork maining Work		High	nSpeed Train Proje	oct HSR 11-16
	maining work				
<ul><li>Milestone</li></ul>				Proposal Sche	edule © Oracle Corpor



	<u> </u>			<u> </u>	
rity ID	Activity Name	Original Start Duration	Finish	2013	2014 2015 2016 2017 2018
				JJASOND	
1A.5880	Excavate Fresno Trench Sta 10890+00 to 10902+50 (1,750 TF)	11 03-Jul-14	18-Jul-14	_	☐ Excavate Fresno Trench Sta 10890+00 to 10902+50 (1,750 TF)
1A.5890	F/R/P Invert Fresno Trench Sta 10890+00 to 10902+50 (1,750 TF)	45 21-Jul-14	22-Sep-14		F/R/P Invert Fresno Trench Sta 10890+00 to 10902+50 (1,750 TF)
Sta 10902	+50 to 10934+05 - Trench 3,155 LF	261 20-Feb-15	02-Mar-16		
1A.5550	Construct Temporary SJVRR Shoefly @ Sta 10922+00 & Place in Servi	20 20-Feb-15	19-Mar-15		Construct Temporary SJVRR Shoefly @ \$ta 10922+00 & Place in Service
1A.5560	Install 18" Dia Secant Piles Sta 10902+50 to 10922+00 (1,950 TF)	32 02-Apr-15	15-May-15		Install 18" Dia Secant Piles \$ta 10902+50 to 10922+00 (1,950 TF)
1A.1300	Construct Trench - Section #13 Sta 10902+50 to 10922+00 (1,950 TF)	204 02-Apr-15	21-Jan-16		Construct Trench - Section #13 Sta 10902+50 to 10922+00 (1,950 TF)
1A.5610	Install 18' Dia Secant Piles Sta 10923+00 to 10932+50 (950 TF)	16 18-May-15	09-Jun-15		Install 18' Dia Secant Piles Sta 10923+00 to 10932+50 (950 TF)
1A.3390	Construct Trench - Section #13 Sta 10922+00 to 10934+05 (1,205 LF)	180 18-May-15	02-Feb-16		Construct Trench; - Section #13 Sta 10922+00(to 10934+05 (1,205 LF)
1A.5620	Install 36' Dia Secant Piles Sta 10923+00 to 10932+50 (950 TF)	24 21-May-15	24-Jun-15		Install 36' Dia Secant Piles Sta 10923+00 to 10932+50 (950 TF)
1A.5860	Install 18' Dia Secant Piles Sta 10932+50 to 10934+05 (155 TF)	3 10-Jun-15	12-Jun-15		I Install 18' Dia Secant Piles Sta 10932+50 to 10934+05 (155 TF)
1A.5870	Install 36' Dia Secant Piles Sta 10932+50 to 10934+05 (155 TF)	5 15-Jun-15	19-Jun-15		I Install 36' Dia Secant Piles \$ta 10932+50 to 10934+05 (155 TF)
1A.5570	Install 36" Dia Secant Piles Sta 10902+50 to 10922+00 (1,950 TF)	49 25-Jun-15	02-Sep-15		Install 36" Dia Secant Piles Sta 10902+50 to 10922+00 (1,950 TF)
1A.5900	Excavate Fresno Trench Sta 10902+50 to 10922+00 (1,950 TF)	73 24-Jul-15	03-Nov-15		Excavate Fresno Trench Sta 10902+50 to 10922+00 (1,950 TF)
1A.5910	Install Temporary Struts (96 ea) & Wales Fresno Trench Sta 10902+50	70 31-Jul-15	05-Nov-15		Install Temporary Struts (96 ea) & Wales Fresno Trench Sta 10902+50 to 10922+00 (
1A.5920	F/R/P Invert Fresno Trench Sta 10902+50 to 10922+00 (1.950 TF)	50 11-Sep-15	19-Nov-15		F/R/P Invert Fresho Trench Sta 10902+50 to 10922+00 (1,950 TF)
1A.5930	Excavate Fresno Trench Sta 10923+00 to 10934+05 (1,105 TF)	48 04-Nov-15	14-Jan-16		Excavate Fresno Trench Sta 10923+00 to 10934+05 (1,105 TF)
1A.5940	Install Temporary Struts(78ea) & Wales Fresno Trench Sta 10923+00 t	45 11-Nov-15	19-Jan-16		Install Temporary Struts(78ea) & Wales Fresno Trench Sta 10923+00 to 1093
1A.6420	Install Permanent Precast Struts Fresno Trench Sta 10910+50 to 1092	10 13-Nov-15	30-Nov-15		☐ Install Permanent Precast Struts Fresno Trench Sta 10910+50 to 10920+00
1A.5950	F/R/P Invert Fresno Trench Sta 10923+00 to 10934+05 (1,105 TF)	30 18-Dec-15	02-Feb-16		F/R/P Invert Fresno Trench Sta 10923+00 to 10934+05 (1,105 TF)
1A.6430	Install Permanent Precast Struts Fresno Trench Sta 10923+00 to 1093:	10 27-Jan-16	09-Feb-16		□ Install Permarient Precast Struts Fresnb Trench Sta 10923+00 to 10933+50
1A.5960	Install 18" Dia Secant Piles Sta 10922+00 to 10923+00 (100 TF)	3 05-Feb-16	09-Feb-16		I Install 18" Dia Secant Piles Sta 10922+00 to 10923+00 (100 TF)
1A.5970	Install 36" Dia Secant Piles Sta 10922+00 to 10923+00 (100 TF)	5 10-Feb-16	17-Feb-16		□ Install 36"   Dia Secant Piles Sta 10922+00 to 10923+00 (100 TF)
1A.5980	Excavate & Support Fresno Trench Sta 10922+00 to 10923+00 (100 TF)	5 18-Feb-16	24-Feb-16		
1A.5990	F/R/P Invert Fresno Trench Sta 10922+00 to 10923+00 (100 TF)	5 25-Feb-16	02-Mar-16		© F/R/P Invert Fresho Trench Sta 10922+00 to 10923+00 (100 TF)
	, ,	262 19-Mar-14	01-Apr-15		
	+92 - E. Belmont Avenue O/C				
1A.6200	Utility Relocations Belmont Ave O/C	100 19-Mar-14	07-Aug-14	_	Utility Relocations Belmont Ave O/C
1A.5010	Install 16 ea 7'-0" CIDH Piles Between Abutments Belmont Ave O/C	32 08-Aug-14	23-Sep-14	_	Install 16 ea 7'-0" CIDH Piles Between Abutments Belmont Ave O/C
1A.5000	Construct Belmont Ave Overcrossing	162 08-Aug-14	01-Apr-15		Construct Belmont Ave Overcrossing
1A.5040	Install Abutment CIDH Piles Belmont Ave O/C	30 02-Sep-14	13-Oct-14		Install Abutment CIDH Piles Belmont Ave O/C
1A.5030	F/R/P Columns for Belmont Ave O/C	30 24-Sep-14	04-Nov-14		F/R/P Columns for Belmont Ave O/C
1A.5020	Construct/Fill MSE Walls for Approach Ramps Belmont Ave	30 14-Oct-14	24-Nov-14		Gonstruct/Fill MSE Walls for Approach Ramps Belmont Ave
1A.5050	F/R/P Bentcaps for Belmont Ave O/C	50 05-Nov-14	20-Jan-15		F/R/P Bentcaps/for Belmont Ave/O/C
1A.5060	Construct Abutments for Belmont Ave O/C	30 25-Nov-14	09-Jan-15		Construct Abutments for Belmont Ave O/C
1A.5070	Set PC/PS Bulb Tee Girders for Belmont Ave O/C	5 21-Jan-15	27-Jan-15		Set PC/PS Bulb Tee Girders for Belmont Ave O/C
1A.5080	F/R/P Bridge Deck & Barriers for Belmont Ave O/C	40 28-Jan-15	25-Mar-15		F/R/P Bridge Deck & Barriers for Belmont Ave O/C
1A.5280	Open New Belmont Ave O/C & Demo Existing	5 26-Mar-15	01-Apr-15		□ Open New Belmont Ave O/C & Demo Existing
Sta 10921	+00 - Trench/BOX - SJVRR	50 20-Nov-15	04-Feb-16		
1A.3400	Construct Trench Box for SJVRR Sta 10920+00 to 10922+00 (200 LF)	40 20-Nov-15	21-Jan-16		Construct Trench Box for SJVRR Sta 10920+00 to 10922+00 (200 LF)
1A.5600	Backfill Trench Box for SJVRR, Install Rail & Place in Service	10 22-Jan-16	04-Feb-16		Backfill Trench Bdx for SJVRR, Install Rail & Place in Service:
Sta 10934	+05 to 10934+90 - BOX 85 LF - Dry Canal	96 01-Oct-14	19-Feb-15		
1A.5615	Construct Temporary Dam/Bypass @ Dry Creek Canal	5 01-Oct-14	07-Oct-14		Construct Temporary Dam/Bypass @ Dry Creek Canal
1A.5630	Construct Trench Section #14/15 Sta 10934+05 to 10934+90 (85 LF) (	96 01-Oct-14	19-Feb-15		Construct Trench Section #14/15 Sta 10934+05 to 10934+90 (85 LF) (Under Dry Creek Canal/SJVRR)
1A.5640	Demo Section of Dry Creek Canal	5 08-Oct-14	14-Oct-14		Demo Section of Dry Creek Canal
	·	1		California USB A	
ū	Level of Effort			California HSR A	Tutor Perini Zachry Parsons
Remaining			High	Speed Train Proje	ect HSR 11-16
Critical Re	maining Work		3-		
◆ Milestone		1		Proposal Scho	

alifornia High Speed	Train Project			CHSPR-Proposed Construction	15-Jan-13 09:4
ctivity ID	Activity Name	Original Start	Finish	2013 2014	2015 2016 2017 2018
		Duration		<del></del>	J
1A.5650	Install 18" Secant Piles Sta 10934+05 to 10937+10 (305 TF)	5 15-Oct-14	21-Oct-14		Piles Sta 10934+05 to 10937+10 (305 TF)
1A.5660	Install 36" Secant Piles Sta 10934+05 to 10937+10 (305 TF)	8 20-Oct-14	29-Oct-14	☐ Install 36" Secant	Piles \$ta 10934+05 to 10937+10 (305 TF)
1A.5670	Excavate for Dry Canal Box	10 30-Oct-14	12-Nov-14	☐ Excavate for Dry	Canal Box
1A.5680	Construct Dry Canal Box	35 13-Nov-14	06-Jan-15	Construct D	⊅ry,Canal Box
1A.5700	Backfill Dry Canal Box	5 14-Jan-15	21-Jan-15	□ BackfillDr	y Canal Box
1A.5710	Reconstruct Dry Canal Channel Structure	20 22-Jan-15	19-Feb-15	Recons	struct Dry Canal Channel Structure
Sta 10934	+90 to 10937+05 - BOX 165 LF - SJVRR	501 23-Dec-13	16-Dec-15		
1A.5575	Procure Material Temporary RR Bridge over Dry Creek for SJV RR Sh	60 23-Dec-13	20-Mar-14	Procure Material Temporary RR Bridg	ge over Dry Creek for SJV RR Shoefly
1A.5580	Construct Temporary RR Bridge over Dry Creek for SJV RR Shoefly	30 21-Mar-14	01-May-14	Construct Temporary RR Bridge o	ver Dry Creek for SJV RR Shoeffy
1A.5590	Construct SJV RR Shoefly @ 10932+50 & Place in Service	20 02-May-14	30-May-14	Construct SJV RR Shoefly @ 10	0932+50 & Place in Service
1A.1320	Excavate for SJVRR Box	10 13-Nov-14	26-Nov-14	☐ Excavate for S.	JVRR Box
1A.5690	Construct SJVRR Box	30 01-Dec-14	13-Jan-15	Construct	
1A.5830	Backfill SJVRR Box & Reinstall Rail	20 14-Jan-15	11-Feb-15		SJVRR Box & Reinstall Rail
1A.5850	Return Rail Traffic to Permanent Rail Over Dry Canal	5 12-Feb-15	19-Feb-15	<del>_</del>	Rail Traffic to Permanent Rail Over Dry Canal
1A.6440	Install Permanent Precast Struts Sta 10935+00 to 10936+50	5 03-Nov-15	09-Nov-15		Install Permanent Precast Struts Sta 10935+00 to 10936+50
1A.5840	Construct Covered Structure to Jacked Box	30 03-Nov-15	16-Dec-15		Construct Covered Structure to Jacked Box
	6+55 to 10940+15 - BOX 360 LF - SR-180	200 22-Jan-15	02-Nov-15		Children Color of the first to desire a particular to desire a particular to the first to the fi
1A.5785	Mobilize Material & Equipment For Jacking - CIP Concrete Box	40 22-Jan-15	19-Mar-15		ilize Material & Equipment For Jacking - CIP Concrete Box
1A.5780	F/R/P - CIP Concrete Box Inverts	45 22-Jan-15	26-Mar-15	_ :	/P - CIP Concrete Box Inverts
1A.1330	Construct Trench Section #16 Sta 10936+55 to 10940+15 (360 LF) (Un	200 22-Jan-15	02-Nov-15	_	Construct Trench Section #16 Sta 10936+55 to 10940+15 (360 LF) (Under SR-180 Abut)
1A.6060	F/R/P - CIP Concrete Box Walls	45 20-Feb-15	23-Apr-15		√R/P - CIP Concrete Box Walls
1A.6070	F/R/P - CIP Concrete Box Lids	50 20-Mar-15	29-May-15		F/R/P + CIP Concrete Box Lids
1A.5790	Setup Box, Canopy Support & Equipment For Jacking - CIP Concrete E	70 20-Mar-15	26-Jun-15		Setup Box, Canopy Support & Equipment For Jacking - CIP Concrete Box
1A.6050	Install CIP Concrete Box Cutter Heads	20 01-Jun-15	26-Jun-15		install CIP Concrete Box Cutter Heads
1A.5800	Jack - CIP Concrete Box Under SR-180	90 29-Jun-15	02-Nov-15		Jack - CIP Concrete Box Under SR-180
Sta 10940	+15 to 10951+00 - Trench 1,085 LF	168 03-Jun-14	02-Feb-15		
1A.6210	Utility Relocations Sta 10940+15 to 10951+00 (1,085 LF)	90 03-Jun-14	08-Oct-14	Utility;Relocations S	ta 10940+15 to 10951+00 (1,085 LF);
1A.5730	Install 18" Secant Piles Sta 10940+15 to 10951+00 (1,085 LF)	18 09-Oct-14	03-Nov-14	Install 18" Secant	t Piles Sta 10940+15 to 10951+00 (1,085 LF)
1A.1340	Construct Trench - Section #13 Sta 10940+15 to 10951+00 (1,085 LF)	78 09-Oct-14	02-Feb-15	Construc	ct Trenchi - Section #13 Sta 10940+15 to:10951+00 (1,085 LF)
1A.5740	Install 36" Secant Piles Sta 10940+15 to 10951+00 (1,085 LF)	27 14-Oct-14	19-Nov-14	Install 36" Secal	nt Piles Sta 10940+15 to 10951+00 (1,085 LF)
1A.6000	Excavate Fresno Trench Sta 10940+15 to 10951+00 (1,085 LF)	31 04-Nov-14	18-Dec-14	=1, , , , , , , , , , , , , , , , , , ,	esno Trench Sta 10940+15 to 10951+00 (1,085 LF)
1A.5750	Excavate/Support Braced Structure/Jacking Pit - Sta 10940+15 to 1040	10 20-Nov-14	05-Dec-14		port Braced Structure/Jacking Pit - Sta 10940+15 to 1043+80
1A.6010	Install Struts (78ea) & Wales Fresno Trench Sta 10940+15 to 10951+0	20 04-Dec-14	02-Jan-15		s (78ea) & Wales Fresno Trench Sta 10940+15 to 10951+00 (1,085 LF)
1A.5760	F/R/P Jacking Slab Braced Structure/Jacking Pit - Sta 10940+15 to 10 <sup>4</sup>	20 08-Dec-14	06-Jan-15		ing Slab Braced Structure/Jacking Pit - Sta 10940+15 to 1043+80
1A.6020	F/R/P Invert Fresno Trench Sta 10940+15 to 10951+00 (1,085 LF)	30 18-Dec-14	02-Feb-15	-1: : : : : : : : : : : : : : : : : : :	vert Fresno Trench Sta 10940+15 to 10951+00 (1,085 LF)
1A.5770	Install Precast Struts - Braced Structure/Jacking Pit - Sta 10940+15 to	10 07-Jan-15	21-Jan-15		cast Struts - Braced Structure/Jacking Pit - Sta 10940+15 to 1043+80
	+00 to 10970+00 - Trench 1,900 LF	83 17-Feb-15	12-Jun-15		
	·				tall 19" Dia Sadari Bilad Sta 10051, no to 10070, 000 (11000 TE)
1A.5810	Install 18" Dia Secant Piles Sta 10951+00 to 10970+00 (1,900 TF)	32 17-Feb-15	01-Apr-15	ins	tall 18" Dia Secant Piles Sta 10951+00 to 10970+00 (1,900 TF)
1A.1350	Construct Trench - Section #17 Sta 10951+00 to 10970+00 (1,900 LF)	83 17-Feb-15	12-Jun-15	-	Construct Trench - Section #17 Sta 10951+00 to 10970+00 (1,900 LF)
1A.5820	Install 36" Dia Secant Piles Sta 10951+00 to 10970+00 (1,900 TF)	48 20-Feb-15	28-Apr-15		Install 36" Dia Secant Piles Sta 10951+00 to 10970+00 (1,900 TF)
1A.6030	Excavate Fresno Trench Sta 10951+00 to 10970+00 (1,900 TF)	18 20-Mar-15	14-Apr-15		kcavate Fresho Trench Sta 10951+00/to 10970+00 (1,900 TF)
1A.6040	F/R/P Invert Fresno Trench Sta 10951+00 to 10970+00 (1,900 TF)	50 03-Apr-15	12-Jun-15		F/R/P Invert Fresno Trench Sta 10951+00 to 10970+00 (1,900 TF)
Sta 11020	+89 - UPRR over Ventura St	60 11-Jun-15	09-Aug-15		
Remaining	g Level of Effort			California HSR Authority	Tutor Perini Zachry Parsons
Remaining	g Work			-Oward Train Business HOD 44-40	
•	emaining Work		Hig	Speed Train Project HSR 11-16	
◆ Milestone				Proposal Schedule	
				podal odlodalo	© Oracle Corporation

fornia High Speed <sup>-</sup>	Train Project			CHSPR-Proposed Construction	15-Jan-13 09
vity ID	Activity Name	Original Start	Finish	2013 2014 2015 2016 2017	2018
		Duration			OND JFMAMJ
1B.3110	Kinder Morgan - Relocate Facilities	60 11-Jun-15	09-Aug-15	Kinder Morgan - Relocate Facilities	
Construction	on Package 1B	646 09-Dec-13	29-Jun-16		
Sta 10970-	+00 to 10991+52 - At Grade 2,152 LF	23 17-Feb-15	19-Mar-15		
1B.1360	Earthwork At-Grade Track Section #18 Sta 10970+00 to 10991+52 (2.1	20 17-Feb-15	16-Mar-15	Earthwork At-Grade Track Section #18 Sta 10970+00 to 10991+52 (2,152 LF)	+
1B.6400	Place Cement Treated Soil At-Grade Track Section #18 Sta 10970+00	3 17-Mar-15	19-Mar-15	I Place Cement Treated Soil At-Grade Track Section #18 Sta 10970+00 to 10991+52	2(2.152 LF)
1210100	+48 - Stanislaus O/C	146 08-Jun-15	04-Jan-16		(-,:-,:-,:-,:-,:-,:-,:-,:-,:-,:-,:-,:-,:-
1B.5090	Implement Street Closure - Stanislaus St	5 08-Jun-15	12-Jun-15	☐ Implement/Street Closure - Stanislaus St	
1B.5220	Install 2 ea 7'-0" Dia CIDH Piles Bent 3 Stanislaus St O/C	5 08-Jun-15	12-Jun-15	Il Install 2 ea 7'-0" Dia CIDH Piles Bent 3 Stanislaus St O/C	
1B.5220	Install 2 ea 7'-0" Dia CIDH Piles Bent 3 Stanislaus St O/C	5 15-Jun-15	19-Jun-15	I Install 2 ea 7'-0" Dia CIDH Piles Bent 4 Stanislaus St O/C	
1B.5230	Install 2 ea 7'-0" Dia CIDH Piles Bent 2 Stanislaus St O/C	5 15-Jun-15	19-Jun-15	II Install 2 ea 7 to Dia CIDH Piles Berit 4 stanislaus St O/C	
1B.5120	Install Abutment CIDH Piles Stanislaus St. O/C	10 15-Jun-15	26-Jun-15	☐ Install Abutment C)DH Piles Stanislaus St. O/C	
1B.5240	Install 2 ea 7'-0" Dia CIDH Piles Bent 5 Stanislaus St O/C	5 22-Jun-15	26-Jun-15	II Install 2 ea 7'-0" Dia CIDH Piles Bent 5 Stanislaus St O/C	
1B.5250	Install 2 ea 7'-0" Dia CIDH Piles Bent 6 Stanislaus St O/C	5 29-Jun-15	06-Jul-15	Install 2 ea 7'-0" Dia CIDH Piles Bent 6 Stanislaus St O/C	
1B.5250	Construct/Fill MSE Walls for Approach Ramps Stanislaus St.	26 29-Jun-15	04-Aug-15	Construct/Fill MSE Walls for Approach Ramps' Stanislaus St.	
1B.5110	Construct Stanislaus St Overcrossing	131 29-Jun-15	04-Aug-15 04-Jan-16	Construct Stanislaus St Overbrossing	
1B.5140	F/R/P Columns for Stanislaus St. O/C	20 07-Jul-15	03-Aug-15	F/R/P Columns for Stanislaus St. O/C	
1B.5140	F/R/P Bentcaps for Stanislaus St. O/C	50 04-Aug-15	12-Oct-15	F/R/P Bentcaps for Stanislaus St. O/C	
1B.5150	Construct Abutments for Stanislaus St. O/C	30 05-Aug-15	15-Sep-15	Construct Abutments for Stanislaus St. O/C	
1B.5130	Set PC/PS Bulb Tee Girders for Stanislaus St. O/C	6 13-Oct-15	20-Oct-15	Set PC/P\$ Bulb Tee Girders for Stanislaus St. Q/C	
1B.5170	F/R/P Bridge Deck & Barriers for Stanislaus St. O/C	50 21-Oct-15	04-Jan-16	F/R/P Bridge Deck & Barriers for Stanislaus St. O/C	
		226 08-Jan-14	26-Nov-14	F/N/F-blinge Deck & Barriers for Statisticus St. O/O	
	+52 to 10992+67 - Fresno St ML 115 LF				
1B.6430	Demolition - Fresno St	20 08-Jan-14	05-Feb-14	Demolition + Fresno St	
1B.6370	Utility Relocation Fresno St.O/C	20 19-Mar-14	15-Apr-14	Utility Relocation, Fresno St;O/C	
1B.5970	Excavate/ Temp Support Fresno St.O/C	20 20-Jun-14	18-Jul-14	Excavate/ Temp Support Fresho St.O/C	
1B.5980	Construct Mainline Bridge over Fresno St.	112 20-Jun-14	26-Nov-14	Construct Mainline Bridge over Fresno St.	
1B.5990	Install 11ea 3'-0" Dia CIDH Piles - Abut 1 Fresno St. O/C	5 21-Jul-14	25-Jul-14	I Install 11ea 3'-0" Dia CIDH Piles - Abut 1 Fresno St. O/C	
1B.6000	Install 11 ea 3"-0" Dia CIDH Piles - Abut 3 Fresno St. O/C	5 28-Jul-14	01-Aug-14	I Install  11  ea   3"+0"  Dia CIDH Piles - Abut 3 Fresno St. O/C	
1B.6010	F/R/P Pilecaps - Abut 1 Fresno St. O/C	15 28-Jul-14	15-Aug-14	□ F/R/P Pilecaps - Abut 1 Fresno St. O/C	
1B.6020	F/R/P Pilecaps - Abut 3 Fresno St. O/C	15 04-Aug-14	22-Aug-14	F/R/P Pilecaps + Abut 3 Fresno St. O/C	
1B.6040	F/R/P - Abut 1 Fresno St. O/C	15 18-Aug-14	08-Sep-14	□ F/R/P - Abut 1 Fresnq St. O/C	
1B.6030	Install 7 ea 6'-0" Dia CIDH Piles - Bent 2 Fresno St. O/C	14 21-Aug-14	10-Sep-14	Install 7 ea 6'-0" Dia CIDH Piles - Bent 2 Fresno St. O/C	
1B.6060	F/R/P - Abut 3 Fresno St. O/C	15 25-Aug-14	15-Sep-14	F/R/P - Abut 3 Freshd St. O/C	
1B.6050	F/R/P Columns - Bent 2 Fresno St. O/C	10 11-Sep-14	24-Sep-14	□ F/R/P Columns - Bent 2 Fresno St. O/C	
1B.6070	F/R/P Pier Cap - Bent 2 Fresno St. O/C	30 25-Sep-14	05-Nov-14	F/R/P Pier Cap - Bent 2 Fresno St. O/C	
1B.6080	Install Precast/PS Girders Fresno St O/C	5 06-Nov-14	12-Nov-14	□ Install Precast/PS Girders Fresno St O/C	
1B.6090	Install Parapets - Fresno St. O/C	10 13-Nov-14	26-Nov-14	□ Install Parapets - Fresno St. O/C	
Sta 10992	+00 - "G" St over Fresno St	268 09-Dec-13	31-Dec-14		
1B.6420	Demolition - "G" Street Bridge -( Over Fresno St)	20 09-Dec-13	07-Jan-14	Demolition - "G" Street Bridge -( Over Fresno St)	
1B.6340	Utility Relocation - "G" Street Bridge -( Over Fresno St)	40 19-Feb-14	15-Apr-14	Utility Relocation - "G" Street Bridge - ( Over Fresno St)	
1B.6110	Excavate/Temp Support "G" Street Bridge -( Over Fresno St)	20 16-Apr-14	13-May-14	Excavate/Temp \$upport "G" Street Bridge - ( Over Fresno St)	
1B.1480	"G" Street Bridge -( Over Fresno St)	180 16-Apr-14	31-Dec-14	"G" Street Bridge -( Over Fresno St)	
1B.6120	F/R/P Spead Footings & Abutment Footings - "G" Street Bridge -( Over	40 14-May-14	10-Jul-14	F/R/P Spead Footings & Abutment Footings - "G" Street Bridge - (Over Fresno St)	
1B.6130	F/R/P Bridge Columns- "G" Street Bridge -( Over Fresno St)	30 05-Jun-14	17-Jul-14	F/R/P Bridge Columns- "G" Street Bridge - (Over Fresno \$t)	
Remaining	Level of Effort			California HSR Authority Tutor Perini Zachry Parsons	
Remaining			_		
J	naining Work		Higl	Speed Train Project HSR 11-16	
◆ Milestone	Ŭ			Proposal Schedule	
				i roposai odiledule	© Oracle Corpora

1B.6160 F// 1B.6140 Ins 1B.6150 F// 1B.6170 F//  Sta 10992+67 1  1B.1380 Cc  Sta 10992+95 1  1B.1390 Cc 1B.1490 Cc 1B.1540 Ins 1B.1550 Sw  Sta 1101+46 tc 1B.6360 Ut 1B.5330 Ex 1B.1470 Cc 1B.5340 Ins 1B.5340 Ins 1B.5360 Ins 1B.5360 Ins 1B.5370 F// 1B.5380 F// 1B.5410 F// 1B.5430 Se 1B.5490 F//  Sta 11001+75 - 1B.5640 Ex 1B.5660 Cc	Activity Name  F/R/P Abutments & Wingwalls - "G" Street Bridge -( Over Fresno St)  Install Falsework - "G" Street Bridge -( Over Fresno St)  F/R/P Deck - "G" Street Bridge -( Over Fresno St)  F/R/P Barriers & Walkways - "G" Street Bridge -( Over Fresno St)  To 10992+95 - At Grade 28 LF  Construct At-Grade Track Section #18 Sta 10992+67 to 10992+95 (28 L  To 11007+05 - At Grade 1,410 LF  Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41 Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400 Install Temporary UPRR Shoefly Switches & Signals (By UPRR)	Original Duration         Start           50         11-J           15         22-S           40         13-C           15         10-E           15         24-F           282         26-J           20         26-J	Jul-14 19-Sep-14 Sep-14 10-Oct-14 Oct-14 09-Dec-14 Dec-14 31-Dec-14 Feb-15 16-Mar-15 Feb-15 16-Mar-15	I J J A S O N D J F M A M J J A S O N D J F M A M J F M A M J J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S O N D J F M A M J A S	ngwalls - "G" Street Bridge - (Over Fresno St) "Street Bridge - (Over Fresno St) G" Street Bridge - (Over Fresno St)
1B.6140   Ins 1B.6150   F/I 1B.6170   F/I Sta 10992+67   Ins 1B.1380   Co Sta 10992+95   Ins 1B.1390   Co 1B.1490   Co 1B.1540   Ins 1B.1550   Sw Sta 1101+46   Co 1B.6360   Ut 1B.5330   Ex 1B.1470   Co 1B.5340   Ins 1B.6100   F/I 1B.5360   Ins 1B.5370   F/I 1B.5380   F/I 1B.5430   Se 1B.5440   F/I 1B.5430   Se 1B.5490   F/I Sta 11001+75   Ins 1B.5640   Ex 1B.5660   Co	Install Falsework - "G" Street Bridge -( Over Fresno St)  F/R/P Deck - "G" Street Bridge -( Over Fresno St)  F/R/P Barriers & Walkways - "G" Street Bridge -( Over Fresno St)  To 10992+95 - At Grade 28 LF  Construct At-Grade Track Section #18 Sta 10992+67 to 10992+95 (28 L  To 11007+05 - At Grade 1,410 LF  Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41 Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400)	50 11-J 15 22-S 40 13-C 15 10-E 15 24-F 15 24-F 282 26-J	Sep-14 10-Oct-14 Oct-14 09-Dec-14 Oec-14 31-Dec-14 Feb-15 16-Mar-15 Feb-15 16-Mar-15	F/R/P Abutments & Win	ngwalls - "G" Street Bridge - (Over Fresno St) "Street Bridge - (Over Fresno St) G" Street Bridge - (Over Fresno St)
1B.6140   Ins 1B.6150   F/I 1B.6170   F/I Sta 10992+67   Ins 1B.1380   Co Sta 10992+95   Ins 1B.1390   Co 1B.1490   Co 1B.1540   Ins 1B.1550   Sw Sta 1101+46   Co 1B.6360   Ut 1B.5330   Ex 1B.1470   Co 1B.5340   Ins 1B.6100   F/I 1B.5360   Ins 1B.5370   F/I 1B.5380   F/I 1B.5430   Se 1B.5440   F/I 1B.5430   Se 1B.5490   F/I Sta 11001+75   Ins 1B.5640   Ex 1B.5660   Co	Install Falsework - "G" Street Bridge -( Over Fresno St)  F/R/P Deck - "G" Street Bridge -( Over Fresno St)  F/R/P Barriers & Walkways - "G" Street Bridge -( Over Fresno St)  To 10992+95 - At Grade 28 LF  Construct At-Grade Track Section #18 Sta 10992+67 to 10992+95 (28 L  To 11007+05 - At Grade 1,410 LF  Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41 Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400)	15 22-8 40 13-0 15 10-E 15 24-F 15 24-F 282 26-J	Sep-14 10-Oct-14 Oct-14 09-Dec-14 Oec-14 31-Dec-14 Feb-15 16-Mar-15 Feb-15 16-Mar-15	Install Falsework - "G	"Street Bridge -( Over Fresno St) G" Street Bridge -( Over Fresno St)
1B.6150 F// 1B.6170 F//  Sta 10992+67 1  1B.1380 Cc  Sta 10992+95 1  1B.1390 Cc  1B.1490 Cc  1B.1540 Ins  1B.1550 Sw  Sta 1101+46 to  1B.6360 Ut  1B.5330 Ex  1B.1470 Cc  1B.5340 Ins  1B.6100 F//  1B.5360 Ins  1B.5370 F//  1B.5380 F//  1B.5430 Se  1B.5440 F//  1B.5430 Se  1B.5490 F//  Sta 11001+75 -  1B.5640 Ex  1B.5650 Cc	F/R/P Deck - "G" Street Bridge -( Over Fresno St) F/R/P Barriers & Walkways - "G" Street Bridge -( Over Fresno St) To 10992+95 - At Grade 28 LF Construct At-Grade Track Section #18 Sta 10992+67 to 10992+95 (28 L To 11007+05 - At Grade 1,410 LF Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41 Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400)	40 13-0 15 10-0 15 24-F 15 24-F 282 26-J	Oct-14 09-Dec-14 Dec-14 31-Dec-14 Feb-15 16-Mar-15 Feb-15 16-Mar-15	F/R/P Deck - "(	G" Street Bridge -( Over Fresno St)
1B.6170 F//  Sta 10992+67 1  1B.1380 Co  Sta 10992+95 1  1B.1390 Co  1B.1490 Co  1B.1540 Ins  1B.1550 Sw  Sta 1101+46 to  1B.6360 Ut  1B.5330 Ex  1B.1470 Co  1B.5340 Ins  1B.5360 Ins  1B.5360 Ins  1B.5370 F//  1B.5380 F//  1B.5410 F//  1B.5430 Se  1B.5490 F//  Sta 11001+75 -  1B.5640 Ex  1B.5660 Co	F/R/P Barriers & Walkways - "G" Street Bridge -( Over Fresno St)  to 10992+95 - At Grade 28 LF  Construct At-Grade Track Section #18 Sta 10992+67 to 10992+95 (28 L  to 11007+05 - At Grade 1,410 LF  Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41  Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400	15 10-E 15 24-F 15 24-F 282 26-J	Dec-14 31-Dec-14 Feb-15 16-Mar-15 Feb-15 16-Mar-15		
Sta 10992+67 1  1B.1380 Cc  Sta 10992+95 1  1B.1390 Cc  1B.1490 Cc  1B.1540 Ins  1B.1550 Sw  Sta 1101+46 to  1B.6360 Ut  1B.5330 Ex  1B.1470 Cc  1B.5340 Ins  1B.6100 F//  1B.5360 Ins  1B.5370 F//  1B.5380 F//  1B.5410 F//  1B.5430 Se  1B.5490 F//  Sta 11001+75 -  1B.5640 Ex  1B.5650 Cc	to 10992+95 - At Grade 28 LF  Construct At-Grade Track Section #18 Sta 10992+67 to 10992+95 (28 L  to 11007+05 - At Grade 1,410 LF  Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41  Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400	15 24-F 15 24-F 282 26-J	Feb-15 16-Mar-15 16-Mar-15	□ F/R/P Barriers	المالية المسامين الماليا المالية المالية المرام المالية المرام المسامية المسامية المالية المالية المالية المالية
1B.1380 Co  Sta 10992+95 to  1B.1390 Co  1B.1490 Co  1B.1540 Ins  1B.1550 Sw  Sta 1101+46 to  1B.6360 Ut  1B.5330 Ex  1B.1470 Co  1B.5340 Ins  1B.6100 F/I  1B.5360 Ins  1B.5370 F/I  1B.5380 F/I  1B.5430 Se  1B.5440 F/I  1B.5430 Se  1B.5490 F/I  Sta 11001+75 -  1B.5640 Ex  1B.5650 Co	Construct At-Grade Track Section #18 Sta 10992+67 to 10992+95 (28 Leto 11007+05 - At Grade 1,410 LF Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41 Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400	15 24-F 282 26-J	Feb-15 16-Mar-15		s & Walkways - "G" Street Bridge - ( Over Fresno St)
Sta 10992+95 1  1B.1390	to 11007+05 - At Grade 1,410 LF Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41 Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400	282 26-J			
1B.1390 Co 1B.1490 Co 1B.1540 Ins 1B.1550 Sv  Sta 1101+46 to 1B.6360 Ut 1B.5330 Ex 1B.1470 Co 1B.5340 Ins 1B.6100 F/I 1B.5360 Ins 1B.5370 F/I 1B.5380 F/I 1B.5410 F/I 1B.5430 Se 1B.5490 F/I Sta 11001+75 - 1B.5640 Ex 1B.5650 Co	Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41 Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400		45 07 14 40	Constru	uct At-Grade Track Section #18 Sta 10992+67 to 10992+95 (28 LF)
1B.1390 Co 1B.1490 Co 1B.1540 Ins 1B.1550 Sv  Sta 1101+46 to 1B.6360 Ut 1B.5330 Ex 1B.1470 Co 1B.5340 Ins 1B.6100 F/I 1B.5360 Ins 1B.5370 F/I 1B.5380 F/I 1B.5410 F/I 1B.5430 Se 1B.5490 F/I Sta 11001+75 - 1B.5640 Ex 1B.5650 Co	Construct At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,41 Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400	20 26 1	Jan-15 07-Mar-16		
1B.1490 Co 1B.1540 Ins 1B.1550 Sw  Sta 1101+46 to 1B.6360 Ut 1B.5330 Ex 1B.1470 Co 1B.5340 Ins 1B.6100 F/I 1B.5360 Ins 1B.5370 F/I 1B.5380 F/I 1B.5400 F/I 1B.5400 F/I Sta 11001+75 - 1B.5640 Ex 1B.5650 Co	Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400		Jan-15 23-Feb-15	Construct	t/At-Grade Track Section #20 Sta 10992+95 to 11007+05 (1,415 LF) (Station Platform Area)
1B.1540 Ins 1B.1550 Sv  Sta 1101+46 to 1B.6360 Ut 1B.5330 Ex 1B.1470 Co 1B.5340 Ins 1B.6100 F/I 1B.5360 Ins 1B.5370 F/I 1B.5380 F/I 1B.5430 Se 1B.5410 F/I Sta 11001+75 - 1B.5640 Ex 1B.5650 Co	, , , , , , , , , , , , , , , , , , , ,	45 17-N			Construct Temporary UPRR Shoefly Sta 10977+00 to 11021+00 (4,400LF)
1B.1550 Sw  Sta 1101+46 to  1B.6360 Ut  1B.5330 Ex  1B.1470 Co  1B.5340 Ins  1B.6100 F//  1B.5360 Ins  1B.5370 F//  1B.5380 F//  1B.5400 F//  1B.5410 F//  1B.5430 Se  1B.5490 F//  Sta 11001+75 -  1B.5640 Ex  1B.5650 Co	istali remporary of this shoelly switches a signals (by of this)	15 20-N			Install Temporary UPRR Shoefly \$witches & Signals (By UPRR)
Sta 1101+46 to  18.6360 Ut  18.5330 Ex  18.1470 Cc  18.5340 Ins  18.6100 F//  18.5360 Ins  18.5370 F//  18.5380 F//  18.5410 F//  18.5430 Se  18.5490 F//  Sta 11001+75 -  18.5640 Ex  18.5650 Cc	Switch UPRR Traffic Back to UPRR Tracks	15 20-K	•	<u> </u>	Switch UPRR Traffic Back to UPRR Tracks
1B.6360 Ut 1B.5330 Ex 1B.1470 Cc 1B.5340 Ins 1B.6100 F// 1B.5360 Ins 1B.5370 F// 1B.5380 F// 1B.5400 F// 1B.5410 F// 1B.5430 Se 1B.5490 F//  Sta 11001+75 - 1B.5640 Ex 1B.5650 Cc		215 19-N			Switch OF AN ITAINS DACK TO OF AN ITAINS
1B.5330 Ex 1B.1470 Cc 1B.5340 Ins 1B.6100 F/I 1B.5360 Ins 1B.5370 F/I 1B.5380 F/I 1B.5400 F/I 1B.5410 F/I 1B.5430 Se 1B.5490 F/I  Sta 11001+75 - 1B.5640 Ex 1B.5650 Cc	o 11002+05 - Tulare St ML 62LF				
1B.1470 Co 1B.5340 Ins 1B.6100 F/I 1B.5360 Ins 1B.5370 F/I 1B.5380 F/I 1B.5400 F/I 1B.5410 F/I 1B.5430 Se 1B.5490 F/I Sta 11001+75 - 1B.5640 Ex 1B.5650 Co	Jtility Relocations Tulare St. O/C	60 19-N		Utility Relocations Tulare St. O/C	
1B.5340 Ins 1B.6100 F/I 1B.5360 Ins 1B.5370 F/I 1B.5380 F/I 1B.5400 F/I 1B.5410 F/I 1B.5430 Se 1B.5490 F/I Sta 11001+75 - 1B.5640 Ex 1B.5650 Cc	excavate/ Temp Support Tulare St. O/C	30 22-5	<u>'</u>	Excavate/ Temp Sup	
1B.6100 F// 1B.5360 Ins 1B.5370 F// 1B.5380 F// 1B.5400 F// 1B.5410 F// 1B.5430 Se 1B.5490 F//  Sta 11001+75 - 1B.5640 Ex 1B.5650 Cc	Construct Main Line Bridge (4 tracks) over Tulare St.	85 22-8	Sep-14 23-Jan-15	Construct M	lain Line Bridge (4 tracks) over Tulare St.
1B.5360 Ins 1B.5370 F/I  1B.5380 F/I  1B.5400 F/I  1B.5410 F/I  1B.5430 Se  1B.5490 F/I  Sta 11001+75 -  1B.5640 Ex  1B.5650 Cc	nstall 12ea 3'-0" Dia CIDH Piles - Abut 1 Tulare St. O/C	5 03-N	Nov-14 07-Nov-14		ia CIDH Piles - Abut 1 Tulare St. O/C
1B.5370 F// 1B.5380 F// 1B.5400 F// 1B.5410 F// 1B.5430 Se 1B.5490 F//  Sta 11001+75 - 1B.5640 Ex 1B.5650 Cc	F/R/P Retaining Walls Tulare St. O/C	30 03-N	Nov-14 16-Dec-14	F/R/P Retaining	g;Walls;Tulare \$t. O/C
1B.5380 F// 1B.5400 F// 1B.5410 F// 1B.5430 Se 1B.5490 F//  Sta 11001+75 -  1B.5640 Ex 1B.5650 Cc	nstall 12 ea 3"-0" Dia CIDH Piles - Abut 2 Tulare St. O/C	5 10-N	Nov-14 14-Nov-14	<b>I</b> Install 12 ea 3"-0" [	Dia CIDH Piles - Abut 2 Tulare St. O/C
1B.5400 F/I 1B.5410 F/I 1B.5430 Se 1B.5490 F/I  Sta 11001+75 -  1B.5640 Ex 1B.5650 Cc	F/R/P Pilecaps - Abut 1 Tulare St. O/C	15 10-N	Nov-14 02-Dec-14	☐ F/R/P Pilecaps - /	Abut 1:Tulare St. O/C
1B.5410 F// 1B.5430 Se 1B.5490 F//  Sta 11001+75 -  1B.5640 Ex 1B.5650 Cc	F/R/P Pilecaps - Abut 3 Tulare St. O/C	15 17-N	Nov-14 09-Dec-14	F/R/P Pilecaps -	- Abut 3 Tulare St. O/C
1B.5430 Se 1B.5490 F/I <b>Sta 11001+75 -</b> 1B.5640 Ex 1B.5650 Cc	F/R/P - Abut 1 Tulare St. O/C	15 03-E	Dec-14 23-Dec-14	F/R/P - Abut 1	Tulare St. O/C
1B.5490 F/I  Sta 11001+75 -  1B.5640 Ex  1B.5650 Cc	F/R/P - Abut 2 Tulare St. O/C	15 10-0	Dec-14 31-Dec-14		Tulare St. O/C
Sta 11001+75 -  1B.5640 Ex  1B.5650 Cc	Set Precast Girders - Tulare St. O/C	5 02-J	Jan-15 08-Jan-15	D Set Precast G	Girders - Tulare St. O/C
1B.5640 Ex 1B.5650 Co	F/R/P Parapets & Sidewalks - Tulare O/C	10 09-J	Jan-15 23-Jan-15	□ F/R/P Parap	pets & Sidewalks + Tulare O/C
1B.5640 Ex 1B.5650 Co	- UPRR over Tulare St	90 10-4	Aug-15 15-Dec-15		
1B.5650 Co	excavate/ Temp Support Tulare St. UPRR O/C	20 10-A	Aug-15 04-Sep-15		Excavate/ Temp Support Tulare St. UPRR O/C
	Construct UPRR Bridge over Tulare St.	90 10-4	· ·		Construct UPRR Bridge over Tulare St;
18 5660 Inc	nstall 5ea 3'-0" Dia CIDH Piles - Abut 1 Tulare St. UPRR O/C	10 07-5	-		□ Install 5ea 3'-0" Dia CIDH Piles - Abut 1 Tulare St. UPRR O/C
	nstall 5 ea 3"-0" Dia CIDH Piles - Abut 1 Tulare St. UPRR O/C	10 07-3	<u> </u>		Install 5 ea 3"-0" Dia CIDH Piles - Abut 2 Tulare \$t. UPRR O/C
			<u> </u>		
	F/R/P Pilecaps - Abut 1 Tulare St. UPRR O/C F/R/P Pilecaps - Abut 2 Tulare St. UPRR O/C	15 21-8	· .		F/R/P Pilecaps - Abut 1 Tulare St. UPRR O/C
	•	15 05-0			□ F/R/P Pilecaps - Abut 2 Tulare St. UPRR O/C
	F/R/P - Abut 1 Tulare St. UPRR O/C	15 12-0			□ F/R/P - Abut 1 Tulare \$t. UPRR O/C
	F/R/P - Abut 3 Tulare St. UPRR O/C	15 26-0			F/R/P - Abut 3 Tulare St. UPRR Q/C
	nstall Steel Girders & Deck Plate Tulare St.UPRR O/C	10 16-N			☐ Install Steel Girders & Deck Plate Tulare St.UPRR O/C
	nstall Parapets - Tulare St.UPRR O/C	10 02-0			☐ Install Parapets + Tulare \$t. UPRR O/C
Sta 11001+75 -	- "G" St over Tulare	294 02-A	Apr-14 01-Jun-15		
1B.6350 Ut	Jtility Relocations "G" Street Bridge - (OverTulare St)	30 02-A	Apr-14 13-May-14	Utility Relocations "G" Street Bridge	- (OverTulare \$t)
1B.6180 Ins	nstall 36" CIDH & 24" Tangent Piles "G" Street Bridge - (OverTulare St)	14 02-J	Jan-15 22-Jan-15	☐ Install 36"CI	IDH &:24" Tangent Piles "G" Street Bridge - (OverTulare \$t)
1B.6190 F/I	F/R/P Bridge Abutments "G" Street Bridge - (OverTulare St)	30 23-J	Jan-15 06-Mar-15	<b>□</b> F/R/P BI	ridge Abutments "G" Street Bridge - (OverTulare St)
1B.1500 Co	Construct "G" Street Bridge - (OverTulare St)	90 23-J	Jan-15 01-Jun-15	]	Construct "G" Street Bridge - (OverTulare St)
1B.6200 Fa	Falsework - "G" Street Bridge - (OverTulare St)	10 09-N	Mar-15 20-Mar-15	☐ Falsew	vork - "G" Street Bridge - (OverTulare St)
1B.6210 F/I	F/R/P CIP/PS Deck Slab - "G" Street Bridge - (OverTulare St)	30 23-1	Mar-15 01-May-15	```	R/P CIP/PS Deck \$lab - "G" \$treet Bridge - (OverTulare \$t)
1B.6220 F/I	F/R/P Barriers & Walkways - "G" Street Bridge - (OverTulare St)	10 04-N	May-15 15-May-15	<u> </u>	/R/P Barriers & Walkways - "G" Street Bridge - (OverTulare St)
Pomoining Lovel	of Effort			California HSR Authority	Tutor Parini Zachry Parana
Remaining Level					Tutor Perini Zachry Parsons
Remaining Work			Hig	Speed Train Project HSR 11-16	
	Critical Remaining Work				
◆ Milestone	ng work			Proposal Schedule	

California High Speed	d Train Project			CHSPR-Proposed Construction	15-Jan-13 09:42
Activity ID	Activity Name	Original Start	Finish	2013 2014	2015 2016 2017 2018
		Duration		UJJASONDJFMAMJJASONDJFMAN	
1B.6230	F/R/P Retaining Wall for Tulare St Sidewalk - "G" Street Bridge - (Over	15 04-May-15	22-May-15		F/R/P Retaining Wall for Tulare St Sidewalk - "G" Street Bridge - (OverTulare St)
1B.6240	F/R/P Tulare St Sidewalk - "G" Street Bridge - (OverTulare St)	5 26-May-15	01-Jun-15		f/R/P Tulare St Sidewalk - "G" Street Bridge - (OverTulare St)
Sta 11007	7+05 to 11007+80 - At Grade 75 LF	15 24-Feb-15	16-Mar-15		
1B.1400	Construct At-Grade Track Section #18 Sta 11007+05 to 11007+80 (75 L	15 24-Feb-15	16-Mar-15	□ Cọn	struct At-Grade Track Section #18 Sta 11007+05 to 11007+80 (75 LF)
Sta 11007	7+80 to 11026+00 - At Grade 1,820 LF	81 08-Mar-16	29-Jun-16		
1B.1410	Construct At-Grade Track Section #21 Sta 11007+80 to 11026+00 (1,82	15 08-Mar-16	28-Mar-16		Construct At-Grade Track Section #21 Sta 11007+80 to 11026+00 (1,820 LF)
1B.6410	Construction Punchlist & Cleanup - Zone 1B Trackway & Structures	66 29-Mar-16	29-Jun-16		Construction Punchlist & Cleanup - Zone 1B Trackway & Structures
Sta 11020	0+89 - Ventura St Under ML	256 14-May-14	19-May-15		
1B.6380	Utility Relocation Ventura St. O/C	30 14-May-14	25-Jun-14	Utility Relocation Ventura St.	
1B.5780	Excavate/ Temp Support Ventura St. O/C	20 17-Nov-14	16-Dec-14		mp Support Ventura St; O/C
1B.5790	Construct Main Line Bridge (6 tracks) over Ventura St.	126 17-Nov-14	19-May-15		Construct Main Line Bridge (6 tracks) over Ventura St.
1B.5800	Install 17ea 3'-0" Dia CIDH Piles - Abut 1 Ventura St. O/C	-	24-Dec-14		3'-0" Dia CIDH Piles - Abut 1 Ventura St. O/C
		6 17-Dec-14			
1B.5810	Install 17 ea 3"-0" Dia CIDH Piles - Abut 3 Ventura St. O/C	6 26-Dec-14	05-Jan-15		a 3"-0" Dia CIDH Piles - Abut 3 Ventura St. O/C
1B.5820	F/R/P Pilecaps - Abut 1 Ventura St. O/C	15 26-Dec-14	16-Jan-15		ecaps - Abut 1 Ventura St. O/C
1B.5930	Install 7 ea 7"-0" Dia CIDH Piles - Bent 2 Ventura St. O/C	14 06-Jan-15	26-Jan-15		ea 7"-0" Dia CIDH Piles - Bent 2 Ventura St. O/C
1B.5830	F/R/P Pilecaps - Abut 3 Ventura St. O/C	15 06-Jan-15	27-Jan-15	<b>─!</b> ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! ! !	lecaps - Albut 3 Ventura St. O/C
1B.5840	F/R/P - Abut 1 Ventura St. O/C	15 20-Jan-15	09-Feb-15		-Abut 1 Ventura St. Ø/C
1B.5940	F/R/P Pilecaps - Bent 2 Ventura St. O/C	15 27-Jan-15	17-Feb-15		Pilecaps - Bent 2 Ventura \$t. O/C
1B.5850	F/R/P - Abut 2 Ventura St. O/C	15 28-Jan-15	18-Feb-15	—	-Abut 2 Ventura St. O/C
1B.5950	F/R/P Columns - Bent 2 Ventura St. O/C	15 18-Feb-15	10-Mar-15		P Columns - Bent 2 Ventura \$t. O/C
1B.5960	F/R/P Bentcaps - Bent 2 Ventura St. O/C	30 11-Mar-15	21-Apr-15		F/R/P Bentcaps - Bent 2 Ventura St. O/C
1B.5860	Set Precast Girders - Ventura St. O/C	10 22-Apr-15	05-May-15		Set Precast Girders - Ventura St. O/C
1B.5920	F/R/P Parapets & Sidewalks - Ventura O/C	10 06-May-15	19-May-15		F/R/P Parapets & \$idewalks - Ventura O/C
Sta 11020	)+89 - UPRR over Ventura St	110 07-Sep-15	12-Feb-16		
1B.5510	Excavate/ Temp Support Ventura St. UPRR O/C	20 07-Sep-15	02-Oct-15		Excavate/ Temp Support Ventura St. UPRR O/C
1B.5520	Construct UPRR Bridge over Ventura St.	100 07-Sep-15	29-Jan-16		Construct UPRR Bridge over Ventura St.
1B.5530	Install 11ea 3'-0" Dia CIDH Piles - Abut 1 Ventura St. UPRR O/C	5 05-Oct-15	09-Oct-15		I Install 11ea 3'-0" Dia CIDH Piles - Abut 1 Ventura St. UPRR O/C
1B.5570	Install 11 ea 3"-0" Dia CIDH Piles - Abut 3 Ventura St. UPRR O/C	5 12-Oct-15	16-Oct-15		I Install 11 ea 3"-0" Dia CIDH Piles - Abut 3 Ventura St. UPRR O/C
1B.5540	F/R/P Pilecaps - Abut 1 Ventura St. UPRR O/C	15 12-Oct-15	30-Oct-15		F/R/P Pilecaps - Abut 1 Ventura St. UPRR O/C
1B.5550	Install 5 ea 7'-0" Dia CIDH Piles - Bent 2 Ventura St. UPRR O/C	10 19-Oct-15	30-Oct-15		☐ Install 5 ea 7'-0" Dia CIDH Piles - Bent 2 Ventura St. UPRR Q/C
1B.5600	F/R/P Pilecaps - Abut 3 Ventura St. UPRR O/C	15 19-Oct-15	06-Nov-15		☐ F/R/P Pilecaps - Abut 3 Ventura St. UPRR O/C
1B.5580	F/R/P Columns - Bent 2 Ventura St. UPRR O/C	10 02-Nov-15	13-Nov-15		☐ F/R/P Columns - Bent 2 Ventura St. UPRR O/C
1B.5560	F/R/P - Abut 1 Ventura St. UPRR O/C	15 02-Nov-15	20-Nov-15		□ F/R/P - Abut 1 Ventura St. UPRR O/C
1B.5610	F/R/P - Abut 3 Ventura St. UPRR O/C	15 09-Nov-15	01-Dec-15		F/R/P:- Abut 3 Ventura St.:UPRR O/C
1B.5590	F/R/P Pier Cap - Bent 2 Ventura St. UPRR O/C	30 23-Nov-15	07-Jan-16		F/R/P Pier Cap - Bent 2 Ventura St. UPRR O/C
1B.5620	Install Steel Girders & Deck Plate Ventura St. UPRR O/C	15 08-Jan-16	29-Jan-16		Install Steel Girders & Deck Plate Ventura St. UPRR :0/C
1B.5630	Install Parapets - Ventura St. UPRR O/C	10 01-Feb-16	12-Feb-16		☐ Install Parapets - Ventura St.UPRR O/C
	0+89 - "G" Street over Ventura St	239 26-Jun-14	08-Jun-15		μ πιφορίο γύπτια στοι την συσ
1B.6390	Utility Relocations "G" Street Bridge - (OverVentura St)	30 26-Jun-14	07-Aug-14	Utility Relocations "G" St	
1B.6250	Install 36" CIDH & 24" Tangent Piles "G" Street Bridge - (OverVentura \$	15 23-Jan-15	12-Feb-15		36" CIDH & 24" Tangent Piles:"G" Street Bridge - (OverVentura St)
1B.6330	F/R/P 36' dia Columns "G" Street Bridge - (OverVentura St)	15 13-Feb-15	06-Mar-15		P 36' dia Columns "G" Street Bridge - (OverVentura St)
1B.6270	F/R/P Bridge Abutments "G" Street Bridge - (OverVentura St)	30 13-Feb-15	27-Mar-15	F/F	t/P Bridge Abutments "G" \$treet Bridge - (OverVentura St)
1B.6260	Construct "G" Street Bridge - (Over Ventura St)	80 13-Feb-15	08-Jun-15		Construct "G" Street Bridge - (Over Ventura St)
Remaining	g Level of Effort			California HSR Authority	Tutor Perini Zachry Parsons
Remaining	g Work			-Chand Train Drainst HCD 44 40	,
Critical Re	emaining Work		High	nSpeed Train Project HSR 11-16	
◆ ◆ Milestone				Proposal Schedule	
	VIVIIICSCOTIC			poon outonate	© Oracle Corporation

California High Speed	Train Project				CHSPR-Proposed Construction	15-Jan-13 09:42
Activity ID Activity Name		Original Sta	art Finish		2013 2014 2015	2016 2017 2018
		Duration			I J J A S O N D J F M A M J J A S O N D J F M A M J J	ASONDJFMAMJJASONDJFMAMJJASONDJFMAMJJ
1B.6280	Falsework - "G" Street Bridge - (Over Ventura St)	10 30-	Mar-15 10-Apr-	15		ork - "G" Street Bridge - (Over Ventura St)
1B.6290	F/R/P CIP/PS Deck Slab - "G" Street Bridge - (OverVentura St)	20 13-	Apr-15 08-May-	-15	F/R∕P	PCIP/PS Deck Slab + "G" Street Bridge + (OverVentura St)
1B.6300	F/R/P Barriers & Walkways - "G" Street Bridge - (OverVentura St)	10 11-	May-15 22-May-	-15		P Barriers & Walkways - "G" Street Bridge - (OverVentura St)
1B.6310	F/R/P Retaining Walls for Ventura St Sidewalk - "G" Street Bridge - (O	15 11-	May-15 01-Jun-	15		∛P Retaining Walls for Ventura St Sidewalk - "G" Street Bridge - (Over√entura St)
1B.6320	F/R/P Ventura St Sidewalks - "G" Street Bridge - (OverVentura St)	5 02-	-Jun-15 08-Jun-	15	10 F/F	R/P Ventura St Sidewalks - "G" Street Bridge - (OverVentura St)
Sta 11026-	+00 to 11030+00 - At Grade 400 LF	15 29-	-Mar-16 18-Apr-1	16		
1B.1420	Construct At-Grade Track Section #18 Sta 11026+00 to 11030+00 (400	15 29-	·Mar-16 18-Apr-	16		Construct At-Grade Track Section #18 Sta 11026+00 to 11030+00 (400 LF)
Construction	on Package 1C	1123 18-	Jan-13 30-Jun-1	17		
Sta 11030-	+00 to 11069+40 - At Grade 3,940 LF	865 18-	-Jan-13 22-Jun-1	16		
1C.2280	Demolition - At-Grade Track Sta 11030+00 to 11069+40 (3,940LF)	30 18-	Jan-13 04-Mar-	13	plition - At-Grade Track Sta 11030+00 to 11069+40 (3,940LF)	
1C.2270	Utility Relocations - At-Grade Track Sta 11030+00 to 11069+40 (3,940LI	90 26-	-Jun-15 30-Oct-1	15		Utility Relocations - At-Grade Track Sta 11030+00 to 11069+40 (3,940LF)
1C.1430	Earthwork - At-Grade Track Sta 11030+00 to 11069+40 (3,940LF)	40 19-	-Apr-16 14-Jun-	16		Earthwork - At-Grade Track Sta 11030+00 to 11069+40 (3,940LF)
1C.2450	Place Cment Treated Soil - At-Grade Track Sta 11030+00 to 11069+40	6 15-	Jun-16 22-Jun-	16		Place Cment Treated Soil - At-Grade Track Sta 11030+00 to 11069+4
Sta 11069-	+40 to 11137+00 - Jensen Trench - 6,760 LF	260 26-	-Jun-15 06-Jul-1	6		
1C.2200	Demolition - Jensen Trench Sta 11069+40 to 11137+00 (6,760 LF)	60 26-	Jun-15 18-Sep-	15		Demolition - Jensen Trench Sta 11069+40 to 11137+00 (6,760 LF)
1C.2290	Utility Relocations - Jensen Trench Sta 11069+40 to 11137+00 (6,760 L		Jun-15 30-Oct-1			Utility Relocations - Jensen Trench Sta 11069+40 to 11137+00 (6,760 LF)
1C.1440	Construct Jensen Trench Sta 11069+40 to 11137+00 (6,760 LF)	260 26-				Construct Jensen Trench Sta 11069+40 to 11137+00 (6,760 LF)
1C.2220	Earthwork - Jensen Trench Sta 11069+40 to 11137+00 (6,760 LF)	60 10-	-Aug-15 30-Oct-1	15		Earthwork - Jensen Trench Sta 11069+40 to 11137+00 (6,760 LF)
1C.2210	F/R/P Invert Concrete - Jensen Trench Sta 11069+40 to 11137+00 (6,7	170 07-				F/R/P Invert Concrete - Jensen Trench Sta 11069+40 to 11137+00 (6,760
1C.2230	F/R/P Trench Wall Concrete - Jensen Trench Sta 11069+40 to 11137+(	170 02-	Nov-15 06-Jul-1	6		F/R/P Trench Wall Concrete; Jensen Trench Sta 11069+40 to 1113
Sta 11086-	+00 - E. Church Ave O/C	192 02-	Nov-15 05-Aug-	16		
1C.1790	Install 18 ea 36" CIDH Piles - Abuments 1& 8 - E. Church Ave O/C	10 02-	Nov-15 13-Nov-	15		☐ Install 18 ea 36" CIDH Piles - Abuments 1& 8 - E. Church Ave O/C
1C.1800	Install 15 ea 8' Dia CIDH Piles - Bents 2-7 - E. Church Ave O/C		Nov-15 30-Dec-			Install 15 ea 8' Dia CIDH Piles - Bents 2-7 - E. Church Ave Q/C
1C.1810	F/R/P Pilecaps - Abuments 1& 8 - E. Church Ave O/C	20 16-	Dec-15 14-Jan-	16		F/R/P Pilecaps - Abuments 1&8 + E. Church Ave O/C
1C.1500	Construct E. Church Ave Overcrossing	162 16-	Dec-15 05-Aug-	16		Construct E. Church Ave Overcrossing
1C.1830	F/R/P Columns - Bents 2-7 - E. Church Ave O/C	30 31-	Dec-15 12-Feb-			F/R/P Columns - Bents 2-7 - E. Church Ave O/C
1C.1820	F/R/P Abutments 1 & 8 - E. Church Ave O/C	30 15-	Jan-16 29-Feb-	16		F/R/P Abutments 1&8 - E. Church Ave O/C
1C.1840	F/R/P Bentcaps - Bents 2-7 - E. Church Ave O/C	60 16-	Feb-16 09-May-	-16		F/R/P Bentcaps - Bents 2-7 - E. Church Ave O/C
1C.1880	Construct Approach Retaining Walls - E. Church Ave O/C	45 01-	·Mar-16 02-May-	-16		Construct Approach Retaining Walls - E. Church Ave O/C
1C.1890	Backfill Approach Retaining Walls - E. Church Ave O/C	15 03-	-May-16 23-May-	-16		☐ Backfill Approach Retaining Walls - E. Church Ave O/C
1C.1850	Erect Precast Concrete Girders - E. Church Ave O/C	7 10-	-May-16 18-May-	-16		☐ Erect Precast Concrete Girders - E. Church Ave O/C
1C.1860	F/R/P Bridge Deck - E. Church Ave O/C	40 19-	-May-16 15-Jul-1			F/R/P Bridge Deck - E. Church Ave O/C
1C.1900	F/R/P Approach Slabs - E. Church Ave O/C	10 18-	•			☐ F/R/P Approach Slabs - E. Church Ave O/C
1C.1870	F/R/P Barriers & Walkways - E. Church Ave O/C	15 18-	-Jul-16 05-Aug-	16		☐ F/R/P:Barriers:& Walkways - E. Church Ave O/C
Sta 11137+	-00 to 11144+50 - AG /Embankment 750LF	200 21-	_			
1C.2300	Demolition - AG Embankment Section Sta 11137+00 to 11144+50 (750 L	15 21-	-Sep-15 09-Oct-1	15		Demolition - AG Embankment Section Sta 11137+00 to 11144+50 (750 LF)
1C.1450	Construct AG Embankment Section Sta 11137+00 to 11144+50 (750 LF)	15 15-	•			Construct AG Embankment Section Sta 11137+00 to 11144+50 (750
Sta 11144+	+50 to 11152+30 - MSE/Fill 780 LF	220 12-	Oct-15 24-Aug-	16		
1C.2310	Demolition - Retained Fill/MSE Section Sta 11144+50 to 11152+30 (780	20 12-	Oct-15 06-Nov-	15		Demolition - Retained Fill/MSE Section Sta 11144+50 to 11152+30 (780 LF)
1C.2320	Utility Relocations - Retained Fill/MSE Section Sta 11144+50 to 11152+3	-	Nov-15 01-Dec-			Utility Relocations - Retained Fill/MSE Section Sta 11144+50 to 11152+30 (780 LF)
1C.1455	Construct Retained Fill/MSE Section Sta 11144+50 to 11152+30 (780 LF	35 07-				Construct Retained Fill/MSE Section Sta 11144+50 to 11152+30
Sta 11152+	-30 to 11155+45 - Fresno Viaduct Truss 315 LF	522 29-	_			
					California USP Authority	
-	Remaining Level of Effort				California HSR Authority Tu	itor Perini Zachry Parsons
	Remaining Work			High	Speed Train Project HSR 11-16	
	maining Work			-		
◆ Milestone					Proposal Schedule	© Oracle Corporation
						© Crasic Corporation

California High Speed			CHSPR-Proposed Construction	15-Jan-13 09:42	
Activity ID	Activity Name	Original Start	Finish	2013 2014 2	2015 2016 2017 2018
		Duration		IJJASOND JEMAM JJASOND JEMAM.	J
1C.1655	Fabricate Steel Trusses - Fresno Viaduct	245 29-Sep-14	16-Sep-15		Fabricate Steel Trusses - Fresno Viaduct
1C.0105	Install & Cure 12' & 6' Dia Test Plles Fresno Viaduct	15 26-Jun-15	17-Jul-15		Install & Cure 12' & 6' Dia Test Ples Fresno Viaduot
1C.0115	Compression Testing - 12' & 6' Dia Test Plles Fresno Viaduct	5 20-Jul-15	24-Jul-15		Compression Testing - 12'& 6' Dia Test Plles Fresno Viaduct
1C.0125	Load Testing - 12' & 6' Dia Test Plles Fresno Viaduct	5 27-Jul-15	31-Jul-15		Load Testing - 12' & 6' Dia Test Plles Fresno Viaduct
1C.0135	Load Test Evaluation - 12' & 6' Dia Test Plles Fresno Viaduct	10 03-Aug-15	14-Aug-15		Load Test Evaluation - 12' & 6' Dia Test Plles Fresho Viaduct
1C.2330	Utility Relcations Fresno Viaduct GSB O/C	10 02-Dec-15	15-Dec-15		Utility Relcations: Fresno Viaduct GSB O/C
1C.1530	Install 6 ea 6'-0" dia CIDH Piles Abut 1 - Steel Truss Bridge	12 16-Dec-15	04-Jan-16		Install 6 ea 6'-0" dia CIDH Piles Abut 1 - Steel Truss Bridge
1C.1460	Construct Steel Truss Bridge Sta 11152 to 11155+45 (315 LF)	215 16-Dec-15	20-Oct-16		Construct Steel Truss Bridge \$ta 11152 to 11155+45 (315
1C.1540	F/R/P Pilecap Abut 1 - Steel Truss Bridge	15 05-Jan-16	26-Jan-16		☐ F/R/P Pilecap Abut 1 - Steel Truss Bridge
1C.1550	F/R/P Abut 1 & Wingwalls - Steel Truss Bridge	25 27-Jan-16	02-Mar-16		F/R/P Abut 1 & Wingwalls - Steel Truss Bridge
1C.1560	F/R/P Abut 1 12' dia Column - Steel Truss Bridge	5 03-Mar-16	09-Mar-16		J F/R/P Abut 1 12 dia Column - Steel Truss Bridge
1C.1580	Install 6 ea 6'-0" dia CIDH Piles Bent 2 - Steel Truss Bridge	12 08-Apr-16	25-Apr-16		☐ Install 6 ea 6'-0" día CIDH Piles Bent 2'- Steel Truss Bridge
1C.1590	F/R/P Pilecap Bent 2 - Steel Truss Bridge	15 26-Apr-16	16-May-16		☐ F/R/P Pilecap Bent:2 - Steel Truss Bridge
1C.1610	F/R/P Bent 2 12' dia Column - Steel Truss Bridge	5 17-May-16	23-May-16		□ F/R/P Bent 2 12' dia Column - Steel Truss Bridge
1C.1620	F/R/P Bent 2 Bentcap - Steel Truss Bridge	20 24-May-16	21-Jun-16		F/R/P Bent 2 Bentcap - Steel Truss Bridge
1C.1570	F/R/P Abut 1 Bentcap - Steel Truss Bridge	20 22-Jun-16	20-Jul-16		F/R/P Abut 1 Bentcap - Steel Truss Bridge
1C.1660	Erect Steel Truss - Golden State Blvd O/C	40 25-Aug-16	20-Oct-16		Erect Steel Truss - Golden State Blvd Q/C
Sta 11155+	+45 to 11191+50 - Fresno Viaduct CIP/PT 3,605 LF	509 26-Jun-15	30-Jun-17		
1C.2350	Demolition - Fresno Viaduct Sta 11155+45 to 11191+50	40 26-Jun-15	21-Aug-15		Demolition - Fresno Viaduot Sta 111/55+45 to 1119/1+50
1C.2340	Utility Relocations - Fresno Viaduct Sta 11155+45 to 11191+50	90 26-Jun-15	30-Oct-15		Utility Relocations:- Fresno Viaduct Sta 11155+45 to 11191+50
1C.1640	Install 10' Dia CIDH Piles Bents 3-32 - 30 ea @ 3 days each	90 17-Aug-15	22-Dec-15		Install 1,0' Dia CIDH Piles Bents 3-32 - 30 ea @ 3 days each
1C.1600	Install 12' Dia CIDH Piles Bent 3	5 24-Aug-15	28-Aug-15		I Install 12' Dia CIDH Piles Bent 3
1C.1470	Construct Fresno Viaduct Sta 442+63 to 505+00 (6,237 LF)	440 24-Aug-15	19-May-17	<del>  </del>	Cpnstruct Fresno Viaduct Sta 442+63
1C.1630	F/R/P 8' Dia Cols Bents 3-32 - 30 @ 4 days each	60 05-Oct-15	30-Dec-15		F/R/P 8' Dia Cols Bents 3-32 - 30 @ 4 days each
1C.1730	Install Bentcaps - Bents 3-32 - 30 ea @ 5 days each	80 19-Oct-15	12-Feb-16	- : : : : : : : : : : : : : : : : : : :	Install Bentcaps + Bents 3-32 + 30 ea @ 5 days each
1C.1750	S/F/R/P/S CIP/PT Girders - Piers 4-32 - 29 ea	375 02-Nov-15	28-Apr-17		S/F/R/P/S CIP/PT Girders - Piers 4-32
1C.2260	S/F/R/P/S CIP/PT Girders - Abut 2 to Pier 4 - 2 ea	40 21-Oct-16	19-Dec-16		S/F/R/P/S CIP/PT /Gir/ders - Abut 2 to Pier 4 - 2 ea
1C.2250	F/R/P CIP Barriers - Piers 2-32	50 13-Mar-17	19-May-17		F/R/P CIP Barriers - Piers 2-32
1C.5555	Construction Punchlist & Cleanup Fresno Viaduct & 1C Structures	44 01-May-17	30-Jun-17		Construction Punchlist & Cleanup
	·	363 02-Nov-15	12-Apr-17		Construction Fundings & Cleanup
	+50 to 11200+00 - Fresno Viaduct Trusses 850 LF				
1C.2360	Utility Relocations - Fresno Viaduct Sta 11191+50 to 11200+00	60 02-Nov-15	29-Jan-16	_ : : : : : : : : : : : : : : : : : : :	Utility Relocations - Fresho Viaduct Sta 11191+50 to 11200+00
1C.1710	Install 24 ea 6'-0" dia CIDH Piles Bents 33-36 - Steel Truss Bridge	48 01-Feb-16	07-Apr-16		Install 24 ea 6-0" dia CIDH Piles Bents 33-36 - Steel Truss Bridge
1C.2160	Construct Steel Truss Bridges	303 01-Feb-16	12-Apr-17		Construct Steel Truss Bridges
1C.1720	F/R/P Pilecaps Bents 33-36 - Steel Truss Bridge	15 08-Apr-16	28-Apr-16	_ : : : : : : : : : : : : : : : : : : :	F/R/P Pilecaps Bents 33-36 - Steel Truss Bridge
1C.1770	F/R/P Piers 33-36 - Steel Truss Bridge	60 29-Apr-16	25-Jul-16		F/R/P Piers 33-36 - Steel Truss Bridge
1C.1780	Erect Trusses Bents 33-36 - Steel Truss Bridge	120 26-Jul-16	17-Jan-17	_ : : : : : : : : : : : : : : : : : : :	Erect Trusses Bents 33-36 - Steel Truss Bridge
1C.2170	F/R/P Bridge Deck - Steel Truss Bridge	60 18-Jan-17	12-Apr-17		F/R/P Bridge Deck + Steel Truss Bridge
Sta 11200+	+00 to 11216+20 - Fresno Viaduct CIP/PT 1,620 Lf	345 26-Jun-15	03-Nov-16		
1C.2380	Demolition - Fresno Viaduct Sta 11200+00 to 11216+20	20 26-Jun-15	24-Jul-15		Demolition - Fresno Viaduct Sta 11200+00 to 11216+20
1C.2370	Utility Relocations - Fresno Viaduct Sta 11200+00 to 11216+20	90 26-Jun-15	30-Oct-15		Utility Relocations - Fresno Viaduct Sta 11200+00 to 11216+20
1C.1700	Install 12' Dia CIDH Piles Bents 47-50	20 02-Nov-15	01-Dec-15		Install 12' Dia CIDH Piles Bents 47-50
1C.1690	Install 10' Dia CIDH Piles Bents 37-46 - 10 ea @ 3 days each	30 23-Dec-15	05-Feb-16		Install 10 Dia CIDH Piles Bents 37-46 - 10 ea @ 3 days each
1C.2180	Construct Fresno Viaduct Sta 111200+00 to 11216+20	220 23-Dec-15	03-Nov-16		Construct Fresno Viaduct Sta 111200+00 to 11216+20
				California HSR Authority	T ( D ' ' T ( D
-	Remaining Level of Effort			Camornia HSK Authority	Tutor Perini Zachry Parsons
· ·	Remaining Work			hSpeed Train Project HSR 11-16	
	Critical Remaining Work				
◆ Milestone	Milestone			Proposal Schedule	© Oracle Corporatio
					S Cracle Corporation

Activity ID	Activity Nama					
	Activity Name	Original Start	Finish	2013 2014		2015 2016 2017 2018
		Duration		JJASONDJFMAMJJ	A S O N D J F M A M	J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J
1C.1670	F/R/P 8' Dia Columns Bents 37-50 - 14 @ 4 days each	40 08-Jan-16	07-Mar-16			F/R/P 8 Dia Columns Bents 37-50 - 14 @ 4 days each
1C.1740	Install Bentcaps - Bents 37-50 - 14 ea @ 5 days each	40 25-Jan-16	21-Mar-16			Install Bentcaps - Bents 37-50 - 14 ea @ 5 days each
1C.1760	S/F/R/P/S CIP/PT Girders - Piers 36-Abut 50 - 14 ea	190 08-Feb-16	03-Nov-16			S/F/R/P/S CIP/PT Girders - Piers 36+Abut 50 - 14 ea
Sta 11216-	+20 to 11230+00 - RF/MSE 1,380 LF	285 27-Jul-15	08-Sep-16			
1C.2400	Demolition - Ret Fill - MSE Sta 11216+00 to 11230+00 (1,380 LF)	20 27-Jul-15	21-Aug-15			Demolition - Ret Fill - MSE Sta 11216+00 to 11230+00 (1,380 LF)
1C.2390	Utility Relocations - Ret Fill - MSE Sta 11216+00 to 11230+00 (1,380 LF	60 02-Nov-15	29-Jan-16	7		Utility Relocations - Ret Fill - MSE Sta 11216+00 to 11230+00 (1,380 LF)
1C.1480	Construct Ret Fill - MSE Sta 11216+00 to 11230+00 (1,380 LF)	10 25-Aug-16	08-Sep-16	7		Construct Ret Fill - MSE Sta 11216+00 to 11230+00 (1,380 LF)
Sta 11230-	+00 to 11300+00 - AG Embankment 7,000 LF	275 24-Aug-15	22-Sep-16			
1C.2410	Demolition - Raised At-Grade Track Sta 11230+00 to 11300+00 (7,000	20 24-Aug-15	18-Sep-15	<b>-</b>		Demolition - Raised At-Grade Track Sta 11230+00 to 11300+00 (7,000 LF)
1C.2420	Utility Relocations - Raised At-Grade Track Sta 11230+00 to 11300+00	60 01-Feb-16	25-Apr-16	<del>-</del>		Utility Relocations - Raised At-Grade Track Sta 11230+00 to 11300+00 (7,0
1C.1490	Place Cement Treated Soil Raised At-Grade Track Sta 11216+00 to 113	10 09-Sep-16	22-Sep-16			☐ Place Cement Treated Soil Raised At-Grade Track Sta 11216
Sta 11237.	+25 - E. Central Ave O/C	290 26-Jun-15	17-Aug-16			
1C.2430	Utility Relocation - E. Central Ave O/C	60 26-Jun-15	18-Sep-15			Utility Relocation - E. Central Ave O/C
1C.2430 1C.1910	Install 12 ea 36" CIDH Piles - Abuments 1& 7 - E. Central Ave O/C	10 21-Sep-15	02-Oct-15			□ Install 12 ea 36" CIDH Piles - Abuments 1& 7 - E. Central Ave C/C
1C.1910 1C.1930	Install 8 ea 8' Dia CIDH Piles - Bents 2-6 - E. Central Ave O/C	20 31-Dec-15	29-Jan-16			Install 8 ea 8' Dia CIDH Piles - Bents 2-6 - E. Central Ave O/C
1C.1930 1C.1920	F/R/P Pilecaps - Abuments 1& 7 - E. Central Ave O/C	20 31-Dec-15 20 15-Jan-16	12-Feb-16			F/R/P Pilecaps - Abuments 1& 7 - E. Central Ave Q/C
1C.1920 1C.1510	Construct E. Central Ave Overcrossing	150 15-Jan-16	17-Aug-16			Construct E. Central Ave Overcrossing
1C.1950	F/R/P Columns - Bents 2-6 - E. Central Ave O/C	20 16-Feb-16	14-Mar-16			F/R/P Columns - Bents 2-6 - É. Central Ave O/C
1C.1940	F/R/P Abutments 1& 7 - E. Central Ave O/C	30 16-Feb-16	28-Mar-16			F/R/P Abutments 1&.7 - E. Central Ave O/C
1C.1940	F/R/P Bentcaps - Bents 2-6 - E. Central Ave O/C	40 29-Mar-16	23-May-16			F/R/P Bentcaps - Bents 2-6 - E. Central Ave O/C
1C.1960	Construct Approach Retaining Walls - E. Central Ave O/C	50 29-Mar-16	07-Jun-16			Construct Approach Rétaining Walls + E. Central Ave O/C
1C.2000	Erect Precast Concrete Girders - E. Central Ave O/C	5 08-Jun-16	14-Jun-16			Erect Precast Concrete Girders - E. Central Ave O/C
1C.1980	Backfill Approach Retaining Walls - E. Central Ave O/C	15 08-Jun-16	28-Jun-16			■ Backfill Approach Retaining Walls - E. Central Ave O/C
1C.2010	F/R/P Bridge Deck - E. Central Ave O/C	30 15-Jun-16	27-Jul-16			F/R/P Bridge Deck - E. Central Ave O/C
1C.1990	F/R/P Approach Slabs - E. Central Ave O/C	10 28-Jul-16	10-Aug-16			□ F/R/P Approach Slabs - E. Central Ave O/C
1C.2020	F/R/P Barriers & Walkways - E. Central Ave O/C	15 28-Jul-16	17-Aug-16			☐ F/R/P Bartiers & Walkways - E. Central Ave O/C
	+00 - E. American Ave O/C	237 21-Sep-15	26-Aug-16			
						J. Milital, D. Lakastada, J. F. A. Janis, Jr. A. J. O. O.
1C.2440	Utility Relocations - E. American Ave O/C	60 21-Sep-15	15-Dec-15	-		Utility Relocations - E. Arherican Ave O/C  Install CIDH Piles - Abuments 1& 5 - E. American Ave O/C
1C.2030	Install CIDH Piles - Abuments 1& 5 - E. American Ave O/C	10 16-Dec-15	30-Dec-15			
1C.2050	Install 6 ea 7' Dia CIDH Piles - Bents 2-4 - E. American Ave O/C	12 31-Dec-15	19-Jan-16	-		☐ Install 6 ea 7 Dia CIDH Piles - Bents 2-4 - E. American Ave O/C
1C.2040	F/R/P Pilecaps - Abuments 1& 5 - E. American Ave O/C	15 16-Feb-16	07-Mar-16			F/R/P Pilecaps - Abuments 1& 5 - E. American Ave O/C
1C.2190	Construct MSE walls - Abuments 1 & 5 - E. American Ave O/C	85 16-Feb-16	14-Jun-16	-		Construct MSE walls - Abuments 1&5 - E. American Ave O/C
1C.1520	Construct E. American Ave Overcrossing  F/R/P Columns - Bents 2-4 - E. American Ave O/C	137 16-Feb-16	26-Aug-16	-		Construct E. American Ave Overcrossing  F/R/P Columns - Bents 2-4 - E. American Ave O/C
1C.2080 1C.2100	F/R/P Columns - Bents 2-4 - E. American Ave O/C  F/R/P Bentcaps - Bents 2-4 - E. American Ave O/C	20 08-Mar-16 40 05-Apr-16	04-Apr-16			
1C.2100 1C.2070	F/R/P Abutments 1 & 5 - E. American Ave O/C	20 15-Jun-16	31-May-16 13-Jul-16			F/R/P Bentcaps - Bents 2-4 - E. American Ave O/C
1C.2070 1C.2120	Erect Precast Concrete Girders - E. American Ave O/C	20 15-Jun-16 2 14-Jul-16	15-Jul-16			I Erect Precast Concrete Girders - E. American Ave O/C
1C.2120 1C.2140	F/R/P Bridge Deck - E. American Ave O/C	20 18-Jul-16	12-Aug-16			F/R/P Bridge Deck - E. American Ave O/C
1C.2140 1C.2130	F/R/P Bridge Deck - E. American Ave O/C  F/R/P Approach Slabs - E. American Ave O/C	5 15-Aug-16	12-Aug-16 19-Aug-16			I F/R/P Approach Slabs - E. American Ave O/C
1C.2150	F/R/P Approach Slabs - E. American Ave O/C  F/R/P Barriers & Walkways - E. American Ave O/C	10 15-Aug-16				□ F/R/P Barriers & Walkways - E. American Ave O/C
10.2150	F/R/P Barriers & Walkways - E. American Ave O/C	10 15-Aug-16	26-Aug-16			□ F/R/P Barriers & walkways - E. American Ave O/C
Remaining	Level of Effort			California HSR Authority		Tutor Perini Zachry Parsons
Remaining				•		lato. I offin Latiny I al offic
	Critical Remaining Work		Hig	Speed Train Project HSR 11-16		
◆ Milestone	· ·			Proposal Schedule		
				i Toposai Schedule		© Oracle Corporation